

प्रेषक

अधिशायसी अभियन्ता
एस0पी0एम0यू0, एन0आर0एच0अम0
लखनऊ।

सेवा में

1. महाप्रबन्धक नियोजन
एस0पी0एम0यू0, एन0आर0एच0अम0
लखनऊ।

✓ 2. महाप्रबन्धक (एम0आई0एस0)
एस0पी0एम0यू0, एन0आर0एच0अम0
लखनऊ।

पत्रांक:- एन0आर0एच0एम0/निर्माण-सामान्य (40)/2013-14/

दिनांक 02-9-13
28-13

विषय:- एन0आर0एच0एम0 की बेबसाइट पर निर्माण सेल की प्रगति रिपोर्ट को अपलोड करने के सम्बन्ध में।

महोदय,

कृपया पत्र संख्या एस0पी0एम0यू0/नियोजन/10/2013-14 दिनांक 30.08.2013 का संदर्भ ग्रहण करने का कष्ट करें जिसके क्रम में एन0आर0एच0एम0 उत्तर प्रदेश की बेब साइट पर निर्माण सेल एस0पी0एम0यू0, एन0आर0एच0एम0 की प्रगति रिपोर्ट को अपलोड करने हेतु प्रेषित किया जा रहा है। कृपया निर्माण सेल की प्रगति रिपोर्ट को बेब साइट पर अपलोड करने का कष्ट करें।

संलग्नक :- उपरोक्तानुसार

भवदीय,

(यू पी 0 राय)

अधिशायसी अभियन्ता

पत्रांक:- एन0आर0एच0एम0/निर्माण-सामान्य (40)/2013-14/

तददिनांक

प्रतिलिपि अपर मिशन निदेशक, एन0आर0एच0एम0 को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित।

(यू पी 0 राय)

अधिशायसी अभियन्ता

DHs Hospital

Sl. No.	District	Block	Name of DH	Date/Mont of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
(A) Construction of 100 bedded Maternity wing at District (F) Hospital / District Combined Hospital										
1	Agra		Agra	29.11.12	2000.00	0.00	P.W.D.	-	Estimate Submitted	06/15
2	Meerut		Meerut	29.11.12	2000.00	0.00	P.W.D.	-	Estimate Submitted	06/15
3	Kanpur Nagar		Kanpur Nagar	29.11.12	2000.00	0.00	P.W.D.	-	Land Problem	06/15
4	Varansi		Varansi	29.11.12	2000.00	0.00	P.W.D.	-	Drawing Approved	06/15
5	Bareilly		Bareilly	29.11.12	2000.00	0.00	P.W.D.	-	Estimate Awaited	06/15
6	Firozabad		Firozabad	29.11.12	2000.00	0.00	A.V.P.	-	Estimate Submitted	06/15
7	Baghpat		Baghpat	29.11.12	2000.00	0.00	A.V.P.	-	Estimate Submitted	06/15
8	Mainpuri		Mainpuri	29.11.12	2000.00	0.00	A.V.P.	-	Estimate Submitted	06/15
9	Saharanpur		Saharanpur	29.11.12	2000.00	0.00	A.V.P.	-	Estimate Submitted	06/15
10	Ghaziabad		Ghaziabad	02.06.13	2000.00	0.00	A.V.P.	-	Estimate Submitted	06/15
11	Hardoi		Hardoi	15.03.13	2000.00	0.00	A.V.P.	-	Estimate Submitted	06/15
12	Aligarh		Aligarh	02.06.13	2000.00	0.00	H.S.C.C.	-	Estimate Submitted	06/15
13	Etah		Etah	02.06.13	2000.00	0.00	H.S.C.C.	-	Land Problem	06/15
14	Jaunpur		Jaunpur	02.06.13	2000.00	0.00	H.S.C.C.	-	Estimate Submitted	06/15
15	Pilibhit		Pilibhit	02.06.13	2000.00	0.00	H.S.C.C.	-	Estimate Submitted	06/15
16	Muzaffernagar		Muzaffernagar	02.06.13	2000.00	0.00	H.S.C.C.	-	Estimate Submitted	06/15
17	Shahjahanpur		Shahjahanpur	02.06.13	2000.00	0.00	H.S.C.C.	-	Estimate Submitted	06/15
18	Chanduli		Chanduli	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
19	Ghazipur		Ghazipur	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
20	Buland Shahr		Buland Shahr	29.11.12	2000.00	0.00	R.N.N.	-	Revised Drawing Awaited	06/15
21	SantRavidasnagar		Sant Ravidasnagar	29.11.12	2000.00	0.00	R.N.N.	-	drawing Awaited	06/15
22	Mirzapur		Mirzapur	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
23	Sonhadra		Sonhadra	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
24	Ambedkarnagar		Ambedkarnagar	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
25	Faizabad		Faizabad	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15

26	Barabanki	Barabanki	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
27	Sutanpur	Sutanpur	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
28	Siddharth nagar	Siddharth nagar	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
29	Santkabr nagar	Santkabr nagar	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
30	Gonda	Gonda	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
31	Bahraich	Bahraich	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
32	Kanpur Dehat	Kanpur Dehat	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
33	Kannaui	Kannaui	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
34	Auriya	Auriya	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
35	Eatawah	Eatawah	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
36	Allahabad	Allahabad	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
37	Kaushambi	Kaushambi	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
38	Badaun	Badaun	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
39	Deoria	Deoria	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
40	Kushinagar	Kushinagar	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
41	Mahrajani	Mahrajani	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
42	Gorakhpur	Gorakhpur	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
43	Ballia	Ballia	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
44	Mau	Mau	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
45	Azamgarh	Azamgarh	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
46	Raebareilly	Raebareilly	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
47	Moradabad	Moradabad	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
48	Jyotabaphule nagar (Amroha)	Jyotabaphule nagar (Amroha)	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
49	Bijnor	Bijnor	29.11.12	2000.00	0.00	R.N.N.	-	Estimate Submitted	06/15
	Total			98000.00					

Note- Actual cost will be decided after the approval of E.F.C./P.F.A.D.

DHs Hospital

Revise

Sl. No.	District	Block	Name of DH	Date/Mont of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amnt. Sanctioned (Rs In Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
(A) Construction of 200 bedded M.C. Referral Hospital Gomti Nagar										
1	Lucknow		200 bedded M.C. Referral Hos. Gomti Nagar	29.11.12	2856.00	0.00	A.V.P.		Estimate Submitted	Jun-15

Note- Actual cost will be decided after the approval of E.F.C./P.F.A.D.

Construction

50/30 BeddedMCH Wing

Sl. No.	District	Block	Name of CHC	Date/ Month of work sanction	Financial Progress		Name of Executive Agency	Physical Progress		Tentative date of completion
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	
1	2	3	4	5	6	7	8	9	10	11
(A) Construction of 50 beded Maternity wing at CHCs										
1	Sitapur		Sindhoi	29.11.12	500.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
2	S.R.Nagar		Bhadoi	29.11.12	500.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
3	Mahoba		Panwadi	29.11.12	500.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
4	Lucknow		M.G.hosp.Chinhat	29.11.12	500.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
5	Auraiya		Dibiyapur	29.11.12	500.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
6	Aligarh		Eglas	29.11.12	500.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
7	Rampur		Tanda	29.11.12	500.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
8	Behranch		Kesher Ganj	29.11.12	500.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
9	Kannauj		Saurikh	29.11.12	500.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
			Jalalabad	29.11.12	500.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
10	Sonebhadra		Meurpur	29.11.12	500.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
			Ghorawal	29.11.12	500.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
			Total		6000.00					
(B) Construction of 30 beded Maternity wing at CHCs										
			Balbhadra	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Awaited	06/15
			Bhiti	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
1	Ambedkar Nagar		Jalapur	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
			Bhayan	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
			Baskhari	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
2	Rai Bareilly		Amanua	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
3	Hardoi		Bharawan	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
			Mehmoodabad	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
4	Sitapur		Pishwan	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
			Jambhua	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
5	Sultanpur		Kuchwara	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
6	Mau		Ratapura	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15

27	Allahabad	Phoolpur	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Ramnagar	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Awaited	06/15
28	Jaunpur	Manda	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Machali sahar	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
29	Gorakhpur	Kamptar Gaj	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
30	Maharajganj	Nicholoi	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Partawal	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
31	Kushi Nagar	Sewrahi	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Laar	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
32	Deoria	Rudrapur	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Bewar	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Awaited	06/15
33	Mainpuri	Kurawali	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Kmunchla	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Karhail	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Bhogawan	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Oeha	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
34	Kannauj	Tirwa	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Gursahay ganj	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Sahaswan	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
35	Badamun	Islam Nagar	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Bitsi	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Wajirganj	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
36	Sambhal	Gunnur	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Chandausi	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
37	Firozabad	Jasrana	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
38	Siddarth Nagar	Itwa	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
39	Lucknow	Mohantal ganj	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
		Malhabad	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
40	Azamgarh	Koilsa	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
41	Shahjahanpur	Jatalabad	29.11.12	300.00	0.00	U.P.P.C.L.	-	Estimate Submitted	06/15
Total				23400.00					

Note- Actual cost will be decided after the approval of E.F.C./P.F.A.D.

DHS Hospital

Revise

Sl. No.	District	Block	Name of DH	Date/Mont of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
Construction of Ayush Wing at various district hospitals in UP										
1	Lucknow	SPM		18.12.12	30.00	0.00	DHS to decide	-	Land Problem	-
		KEH		18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
		Balrampur Hos		18.12.12	30.00	0.69	DHS to decide	-	Land Problem	-
		Dr. RML		18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
		Lokbandhu Hos		18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
		RLB		18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
2	Raibareilly		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
3	Unnao		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
4	Hardoi		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
5	Kheri		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
6	Sitapur		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
7	Amethi		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
8	Faizabad		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
		SR H, Ayodhya		18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
9	Ambedkar Nagar		DH	18.12.12	30.00	0.00	PWD	-	To be Started	31.03.2014
10	Suitampur		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
11	Barabanki		DH	18.12.12	30.00	0.00	RNN	-	To be Started	31.03.2014
12	Gonda		DH	18.12.12	30.00	0.00	Departmental	-	To be Started	31.03.2014
13	Bahraich		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
14	Srawasti		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
15	Balrampur		DH	18.12.12	30.00	10.50	Departmental	-	45%	31.12.13
16	Basti		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
17	Sidharth Nagar		DH	18.12.12	30.00	0.69	DHS to decide	-	To be Started	31.03.2014
18	Santkabr nagar		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
19	Gorakhpur		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
20	Kushinagar		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
21	Deoria		DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
22	Maharajganj		DH	18.12.12	30.00	0.00	PWD	-	To be Started	31.03.2014

23	Azamgarh	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
24	Baliya	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
25	Mau	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
26	Varansi	SSPGHos.	18.12.12	30.00	2.20	PCL	-	15%	31.12.13
		Pt. Deendayal	18.12.12	30.00	2.20	Departmental	-	60%	31.12.13
27	Chaudauli	DH	18.12.12	30.00	2.20	Departmental	-	15%	31.12.13
28	Gazipur	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
29	Jaunpur	DH	18.12.12	30.00	0.00	RES	-	To be Started	31.03.2014
30	Mitzapur	DH	18.12.12	30.00	1.00	Departmental	-	45%	31.12.13
31	SantRavidasnagar	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
32	Sonhadra	DH	18.12.12	30.00	4.50	Departmental	-	30%	31.12.13
33	Allahabad	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
34	Kaushambi	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
35	Fatehpur	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
36	Pratabgarh	DH	18.12.12	30.00	4.50	DHS to decide	-	To be Started	31.12.13
37	Banda	DH	18.12.12	30.00	0.00	Departmental	-	10%	31.12.13
38	Chitrakut	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
39	Hamirpur	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
40	Mahoba	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
41	Jhanshi	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
42	Jalun	DH	18.12.12	30.00	0.00	Departmental	-	40%	31.03.2014
43	Lalitpur	DH	18.12.12	30.00	0.00	-	-	-	already constructed
44	Kanpur Nagar	UHM	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
		Br A.	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
45	Kanpur Dehat	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
46	Etawah	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
47	Farrukhabad	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
48	Kannauj	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
49	Auraya	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
50	Agra	DH	18.12.12	30.00	0.00	-	-	-	Adj. To New OPD
51	Firozabad	DH	18.12.12	30.00	0.00	RES	-	To be Started	31.03.2014
52	Mainpuri	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
53	Mathura	DH	18.12.12	30.00	0.00	Departmental	-	50%	31.03.2014
54	Aligarh	M.S. DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
		Pt. Deendayal	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
55	Etah	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014

56	Hathras	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
57	Kashganj	DH	18.12.12	30.00	0.00	-	-	-	DH not constructed
58	Bareilly	DH	18.12.12	30.00	0.00	Departmental	-	10%	31.03.2014
59	Badain	DH	18.12.12	30.00	0.00	Departmental	-	10%	31.03.2014
60	Philibhit	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
61	Shahjhanpur	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
62	Muradabad	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
63	Bijnor	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
64	Rampur	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
65	Amroha	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
66	Shamhal	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
67	Meerth	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
68	Bulandshahar	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
69	Gaziabad	DH	18.12.12	30.00	0.00	RES	-	To be Started	31.03.2014
70	GB Nagar	DH	18.12.12	30.00	0.00	-	-	-	DH not constructed
71	Baghpat	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
72	Hapur	DH	18.12.12	30.00	0.00	DHS to decide	-	-	DH not constructed
73	Saharanpur	DH	18.12.12	30.00	15.30	PWD	-	85%	30.10.13
74	Shamli	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	DH not constructed
75	Muzaffernagar	DH	18.12.12	30.00	0.00	DHS to decide	-	To be Started	31.03.2014
Total				2520.00	42.40				

Construction

Name of State: - Uttar Pradesh
CHC

Sl. No.	District	Block	Name of CHC	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	If Completed- Date/Month of Work Completion	Physical Progress	
					Amnt. Sanctioned (Rs In Lakhs)	Expenditure (Rs. In Lakhs)			If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
(A) Construction of New CHCs										
1	Rai Bareilly		Rohania	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Submitted	12/14
2	Balliya		Garwar	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Submitted	12/14
3	Mau		Doharigath	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Submitted	12/14
			Rampur (Lula urf woola)	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Submitted	12/14
			Pardahan	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Submitted	12/14
			Bamour	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Submitted	12/14
4	Jhansi		Chirigawan	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Submitted	12/14
			Jaitara	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Awaited	12/14
			Sakeet	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Submitted	12/14
5	Etah		Sheetalpur (Kharawan)	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Awaited	12/14
			Awagarh	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Awaited	12/14
6	Bareilly		Bihrichampur	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Submitted	12/14
			Fatehgani (W)	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Submitted	12/14
7	Pilibhit		Barhera	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Submitted	12/14
8	Saharampur		Nagarl	29.11.12	500.00	0.00	S.K.N.N.	-	Estimate Submitted	12/14
	Total		15		7500.00					

Construction

**Name of State: - Uttar Pradesh
PHC**

Sl. No.	District	Block	Name of PHC	Date/Mont of work senction	Financial Progress		Name of Agency	If Completed- Date/Month of Work Completion	Physical Progress	
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)			Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	Rai Bareilly		Dehli	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
2	Basti		Jugdeshpur	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
3	Gorakhpur		Machligawa	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
4	Deoria		Majhauraj	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
5	Ghazipur		Sikri,	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
			Rehmalipur	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
			Devaita	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
			Dharawn	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
			Rampurnaddi	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
6	Jaunpur		Barhi	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
			Bibiganj	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
			Jafarganj	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
7	Fatehpur		Lakhanmanu	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
8	Mainpur		Ilabas	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
9	Mathura		Vrindavan	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
10	Hathrash		Surir	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
11	Badoun		Tikari	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
12	Bijnor		Rasulpur Kala	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
13	Baharai		Bhanera	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
			Swaheri	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
14	G.B. Nagar		Babaganj	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
			Baraula	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
			Jarcha	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
			Tuglakpur (Sherpur)	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14
			Viralsi	29.11.12	150.00	0.00	PACFED	-	Estimate Submitted	06/14

15	Muzaffarnagar	Ghasipur (Husempur)	29.11.12	150.00	0.00	PACHED	-	Estimate Submitted	06/14
		Dudhaheri (Mansurpur)	29.11.12	150.00	0.00	PACHED	-	Estimate Submitted	06/14
		Kaval (Sikhera)	29.11.12	150.00	0.00	PACHED	-	Estimate Submitted	06/14
		Total	28	4200.00					

Note- Actual cost will be decided after the approval of E.F.C./P.F.A.D.