

Name of State: - Uttar Pradesh

New Construction

Truma Wing

Updated on 30-09-16

Sl. No.	District	Block	Name/ Nos of District Hospitals	Date/Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	Bagpat	-	DH	2013-14	98.00	67.00	UPPCL	68%		August-16
2	Bulandsahar	-	DH	2013-14	98.00	97.19	UPPCL		completed	
3	Amroha	-	DH	2013-14	98.00	92.50	UPPCL	45%	completed	
4	Mathura	-	DH	2013-14	98.00	97.57	UPPCL		completed	
5	Pilibhit	-	DH	2013-14	98.00	49.00	UPSCIDCO	50%		August-16
6	Kaushambi	-	DH	2013-14	98.00	49.00	UPSCIDCO	50%		August-16
7	Balrampur	-	DH	2013-14	98.00	0.00	PACCFED	0%		December-16
8	Srawasti	-	DH	2013-14	98.00	95.40	PACCFED		completed	
9	Deoria	-	DH	2013-14	98.00	46.12	PACCFED	47%		August-16
10	Mau	-	DH	2013-14	98.00	49.00	PACCFED	50%		August-16
	TOTAL				980.00	642.78				