Construction

200 Bedded Mother & Child Hospital

**Updated on 30-09-16** 

|  | 0 0- 0- 0- 0- 0 |                            |   |                     |                              |                                  |                     | e process of the second                |                               |                              |
|--|-----------------|----------------------------|---|---------------------|------------------------------|----------------------------------|---------------------|--|-------------------------------|------------------------------|
| Sl.  | District        | Block Name of DH Date/Mont |   | Finacial Progress   |                              | Name of                          | Physical Progress   |  |                               |                              |
| No.  |                 |                            |   | of work<br>senction | Amt.<br>Sanctioned<br>(Rs in | Expendit<br>ure (Rs.<br>In Lakhs | Execution<br>Agency | If Completed-<br>Date/Month of<br>Work | If not completed-<br>Stage of | Tentative date of completion |
|  |                 |                            |   |                     | Lakhs)                       |                                  |                     | Completion                             | Progress                      |                              |
| 1  | 2               | 3                          | 4   | 5                   | 6                            | 7                                | 8                   | 9                                      | 10                            | 11                           |
| (A) Construction of 200 beded M.C. Reffrel Hospital Gomtinagar |                 |                            |   |                     |                              |                                  |                     |  |                               |                              |
| 1  | Lucknow         |                            | 200 beded M.C.<br>Reffrel Hos.<br>Gomti Nagar | 29.11.12            | 5162.00                      | 4904.00                          | A.V.P.              |  | 95%                           | Oct-16                       |
|  |                 |                            |   |                     |                              |                                  |                     |  |                               |                              |