

Name of State: - Uttar Pradesh

Renovation/Upgradation

ANMTC

Updated on 30-09-16

Sl. No.	District	Block	Name/Nos of ANMTC	Date/Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	Agra	-	1	2012-13	10.00	9.50	CDS	completed		
2	Aligarh	-	1	2012-13	10.00	9.95	RES	completed		
3	Mainpuri	-	1	2012-13	10.00	10.00	PACCFED	completed	-	-
4	Mathura	-	1	2012-13	10.00	10.00	CDS	completed		
5	Allahabad	-	1	2012-13	10.00	10.00	PWD	completed	-	-
6	Pratapgarh	-	1	2012-13	10.00	10.00	UPPCL	completed	-	-
7	Azamgarh	-	1	2012-13	10.00	10.00	PACCFED	completed	-	-
8	Ballia	-	1	2012-13	10.00	0.00	UPPCL	-	Amount not comitted	
9	Jhansi	-	1	2012-13	10.00	10.00	PWD	completed	-	-
10	Banda	-	1	2012-13	10.00	10.00	Departmental	completed	-	-
11	Mahoba	-	1	2012-13	10.00	10.00	AVP	completed	-	-
12	Bahraich	-	1	2012-13	10.00	0.00	-	-	Amount not comitted	-
13	Gonda	-	1	2012-13	10.00	10.00	Departmental	completed	-	-
14	Faizabad	-	1	2012-13	10.00	10.00	PACCFED	completed		
15	Sultanpur	-	1	2012-13	10.00	10.00	CDS	completed	-	-
16	Basti	-	1	2012-13	10.00	10.00	PWD	completed	-	-
17	Deoria	-	1	2012-13	10.00	10.00	RES	completed	-	-
18	Gorakhpur	-	1	2012-13	10.00	10.00	RES	completed	-	-
19	Eatawah	-	1	2012-13	10.00	10.00	RES	completed	-	-
20	Farukhabad	-	1	2012-13	10.00	10.00	PACCFED	completed	-	-
21	Kanpur	-	1	2012-13	10.00	9.90	PACCFED	completed	-	-
22	Lucknow	-	2	2012-13	20.00	19.99	UPPCL	completed	-	-
23	Raebarelli	-	1	2012-13	10.00	9.00	PWD	completed	-	-
24	Sitapur	-	1	2012-13	10.00	9.56	Departmental	completed	-	-

Renovation/Upgradation

ANMTC

Updated on 30-09-16

Sl. No.	District	Block	Name/Nos of ANMTC	Date/Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
25	Gaziabad	-	1	2012-13	10.00	10.00	RES	completed	-	-
26	Meerut	-	1	2012-13	10.00	10.00	RES	completed	-	-
27	Bijnor	-	1	2012-13	10.00	10.00	PACCFED	completed	-	-
10	Moradabad	-	1	2012-13	10.00	10.00	Departmental	completed	-	-
29	Rampur	-	1	2012-13	10.00	10.00	RES	completed	-	-
30	Bareilly	-	1	2012-13	10.00	9.94	Departmental	completed	-	-
31	Pilibhit	-	1	2012-13	10.00	10.00	Departmental	completed	-	-
32	Shahjahanpur	-	1	2012-13	10.00	9.50	UPPCL	completed	-	-
33	Muzaffernagar	-	1	2012-13	10.00	8.50	Departmental	completed	-	-
34	Saharanpur	-	1	2012-13	10.00	0.00	-	-	Amount not comitted	-
35	Mirzapur	-	1	2012-13	10.00	8.11	Departmental	completed		
36	Jaunpur	-	1	2012-13	10.00	10.00	Departmental	completed	-	-
37	Varansi	-	2	2012-13	20.00	20.00	Departmental	completed	-	-
38	Khiri	-	1	2012-13	10.00	10.00	UPPCL	completed		
	Total		40		400.00	363.95				