

Name of State: - Uttar Pradesh

Construction

CHC

Updated on 30-09-16

Sl. No.	District	Block	Name of CHC	Date/ Month of work senction	Financial Progress		Name of Executi on Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Compl eted-Date/M onth of Work Compl etion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
(A) Construction of New CHCs										
1	Rai Barelli		Rohania	29.11.12	500.00	475.00	S.K.N.N.	-	95%	April-16
2	Balliya		Garwar	29.11.12	500.00	290.17	S.K.N.N.	-	58%	Jun-16
3	Mau		Doharigath	29.11.12	500.00	304.68	S.K.N.N.	-	61%	Jun-16
			Ranipur (Lula urf woola)	29.11.12	500.00	162.05	S.K.N.N.	-	32%	Oct-16
			Pardahan	29.11.12	500.00	396.60	S.K.N.N.	-	79%	Jun-16
4	Jhansi		Bamour	29.11.12	500.00	470.00	S.K.N.N.	-	94%	
			Chirgawan	29.11.12	500.00	397.48	S.K.N.N.	-	79%	May-16
5	Etah		Jaithara	29.11.12	500.00	260.00	S.K.N.N.	-	52%	Jun-16
			Sakeet	29.11.12	500.00	380.00	S.K.N.N.	-	76%	Jun-16
			Sheetalpur (Kharawan)	29.11.12	500.00	269.80	S.K.N.N.	-	54%	Jun-16
			Awagarh	29.11.12	500.00	269.80	S.K.N.N.	-	54%	Jun-16
6	Barely		Bithrichainpur	29.11.12	500.00	493.00	S.K.N.N.	-	complete	
			Fatehganj (W)	29.11.12	500.00	445.34	S.K.N.N.	-	complete	
7	Pilibhit		Barkhera	29.11.12	500.00	493.00	S.K.N.N.	-	complete	
8	Saharanpur		Nagarl	29.11.12	500.00	462.27	S.K.N.N.	-	complete	
	Total		15		7500.00	5569.19				