

Name of State: - Uttar Pradesh

Construction

PHC

Updated on 30-09-16

Sl. No.	District	Block	Name of PHC	Date/Mont of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	Rai Barelli		Dehli	29.11.12	150.00	148.31	PACFED	Completed		
2	Basti		Jugdishpur	29.11.12	150.00	142.84	PACFED	Completed		
3	Gorakhpur		Machligawn	29.11.12	150.00	115.10	PACFED	Completed		
4	Deoriya		Majhauliraj	29.11.12	150.00	120.12	PACFED	Completed		
5	Ghazipur		Sikhri,	29.11.12	150.00	136.12	PACFED	Completed		
			Rehtimalipur	29.11.12	150.00	60.00	PACFED		40%	March -17
			Devaita	29.11.12	150.00	134.95	PACFED	Completed		
6	Jaunpur		Dharawn	29.11.12	150.00	134.65	PACFED	Completed		
			Rampurnaddi	29.11.12	150.00	125.00	PACFED	Completed		April -16
			Barhri	29.11.12	150.00	141.60	PACFED	Completed		
			Bibiganj	29.11.12	150.00	122.12	PACFED		90%	Sep -16
7	Fatehpur		Jafarganj	29.11.12	150.00	112.00	PACFED	Completed		
8	Mainpuri		Lakhanmau	29.11.12	150.00	132.14	PACFED	Completed		
			Ilabas	29.11.12	150.00	129.08	PACFED	Completed		
9	Mathura		Vrindavan	29.11.12	150.00	147.76	PACFED	Completed		
			Surir	29.11.12	150.00	148.52	PACFED	Completed		
10	Hathrash		Tikari	29.11.12	150.00	141.79	PACFED	Completed		
11	Badaun		Rasulpur Kala	29.11.12	150.00	120.12	PACFED	Completed		
12	Bijnor		Bhanera	29.11.12	150.00	123.59	PACFED	Completed		
			Swaheri	29.11.12	150.00	132.06	PACFED	Completed		
13	Baharaich		Babaganj	29.11.12	150.00	133.39	PACFED	Completed		
14	G.B. Nagar		Baraula	29.11.12	150.00	147.01	PACFED	Completed		
			Jarcha	29.11.12	150.00	144.09	PACFED	Completed		

Construction

PHC

Updated on 30-09-16

Sl. No.	District	Block	Name of PHC	Date/Mont of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
15	Muzaffarnagar		Tuglakpur (Sherpur)	29.11.12	150.00	144.51	PACFED	Completed		
			Viralsi	29.11.12	150.00	148.70	PACFED	Completed		
			Ghasipur (Husenpur)	29.11.12	150.00	145.69	PACFED	Completed		
			Dudhaheeri (Mansurpur)	29.11.12	150.00	149.80	PACFED	Completed		
			Kaval (Sikhera)	29.11.12	150.00	141.39	PACFED	Completed		
	Total		28		4200.00	3722.45				