

**Name of State: - Uttar Pradesh**

**RFPTC**

**Updated on 30-09-16**

**Renovation/Upgradation**

Sl. No.	District	Block	Name/Nos of RFPTC	Date/Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed-Date/Month of Work Completion	If not completed-Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	Agra	-	Agra	2012-13	20.00	19.00	CDS	completed		
2	Jhansi	-	Jhansi	2012-13	20.00	12.93	Departmental	completed	-	-
3	Faizabad	-	Faizabad	2012-13	20.00	20.00	PACCFAD	completed		
4	Moradabad	-	Moradabad	2012-13	20.00	20.00	Departmental	completed	-	-
5	Allahabad	-	Allahabad	2012-13	20.00	20.00	PWD	completed	-	-
6	Gorakhpur	-	Gorakhpur	2012-13	20.00	20.00	RES	completed	-	-
7	Kanpur	-	Kanpur	2012-13	20.00	19.75	PACCFAD	completed	-	-
8	Lucknow	-	Lucknow	2012-13	20.00	19.82	UPPCL	completed	-	-
9	Meerut	-	Meerut	2012-13	20.00	20.00	RES	completed	-	-
10	Varansi	-	Varansi	2012-13	20.00	20.00	Departmental	completed	-	-
11	Bareily	-	Bareily	2012-13	20.00	5.00	Departmental	-	70%	Jul-16
<b>Total</b>					<b>220.00</b>	<b>196.50</b>				