

**Name of State: - Uttar Pradesh**

**New Construction**

**Sub Center**

**Updated on 31-09-16**

Sl. No.	District	Block	Name / Nos. of Sub Centers	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed-Date/Month of Work Completion	If not completed-Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	आजमगढ़	-	50	2010-11	409.50	374.80	LACFED	34 Complete	16 work in progress.	Jun-16
2	बलिया	-	50	2010-11	409.50	292.60	LACFED	25 Complete	25 work in progress.	Jun-16
3	गोरखपुर	-	140	2010-11	1146.60	1039.39	LACFED	50 Complete	12 center disputed & 78 work in progress.	Jun-16
4	देवरिया	-	6	2010-11	49.14	43.97	LACFED	5 Complete	1 work in progress.	Jun-16
5	महाराजगंज	-	50	2010-11	409.50	334.12	LACFED	28 Complete	22 work in progress.	Jun-16
6	पडरौना	-	20	2010-11	163.80	143.70	LACFED	12 Complete	08 work in progress.	Jun-16
7	गाजीपुर	-	40	2010-11	327.60	197.07	LACFED	12 Complete	25 work in progress & 03 work not started.	Jun-16
8	जौनपुर	-	118	2010-11	966.42	846.26	LACFED	20 Complete	04 center disputed & 94 work in progress.	Jun-16
9	वाराणसी	-	15	2010-11	122.85	99.96	LACFED	5 Complete	10 work in progress.	Jun-16
10	फैजाबाद	-	5	2010-11	40.95	35.02	LACFED	5 Complete	Complete	Jun-16
11	सुलतानपुर	-	25	2010-11	204.75	118.08	LACFED	13 Complete	06 work in progress & 06 center disputed	Jun-16
12	अम्बेडकरनगर	-	35	2010-11	286.65	267.23	LACFED	21 Complete	01 center disputed & 13 work in progress.	Jun-16
13	आगरा	-	55	2010-11	450.45	414.72	PACFED	54 Complete	01 center money surrendered.	Jun-16
14	अलीगढ़	-	72	2010-11	589.68	448.49	PACFED	56 Complete	01 center disputed & 15 center money surrendered.	Jun-16
15	एटा	-	25	2010-11	204.75	65.52	PACFED	08 complete	17 center money surrendered	Jun-16
16	इलाहाबाद	-	174	2010-11	1425.06	1337.46	PACFED	153 Complete	16 work in progress, 04 center disputed & 01 center money surrendered	Jun-16

**Name of State: - Uttar Pradesh**

**New Construction**

**Sub Center**

**Updated on 31-09-16**

Sl. No.	District	Block	Name / Nos. of Sub Centers	Date/ Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed-Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
17	कौशाम्बी	-	4	2010-11	32.76	31.66	PACFED	4 Complete		Jun-16
18	फतेहपुर	-	30	2010-11	245.70	230.87	PACFED	30 Complete		Jun-16
19	प्रतापगढ़	-	20	2010-11	163.80	144.91	PACFED	18 Complete	01 work in progress & 01 center money surrendered	Jun-16
20	बरेली	-	36	2010-11	294.84	256.04	PACFED	22 Complete	14 work in progress.	Jun-16
21	बदायूँ	-	20	2010-11	163.80	137.11	PACFED	11 Complete	09 work in progress.	Jun-16
22	बहराइच	-	5	2010-11	40.95	40.95	PACFED	5 Complete	Complete	Jun-16
23	बलरामपुर	-	10	2010-11	81.90	68.67	PACFED	8 Complete	02 work in progress.	Jun-16
24	गोण्डा	-	30	2010-11	245.70	198.81	PACFED	14 Complete	15 work in progress & 01 center money surrendered	Jun-16
25	संतकबीरनगर	-	10	2010-11	81.90	75.56	PACFED	10 Complete	-	Jun-16
26	कानपुर	-	101	2010-11	827.19	719.81	PACFED	91 Complete	10 center money surrendered	Jun-16
27	कानपुर देहात	-	5	2010-11	40.95	40.95	PACFED	5 Complete		Jun-16
28	कन्नौज	-	5	2010-11	40.95	39.44	PACFED	3 Complete	02 work in progress.	Jun-16
29	औरैया	-	10	2010-11	81.90	79.17	PACFED	10 Complete	Complete	Jun-16
30	फर्रुखाबाद	-	5	2010-11	40.95	37.85	PACFED	1 Complete	04 work in progress.	Jun-16
31	इटावा	-	5	2010-11	40.95	39.58	PACFED	5 Complete		Jun-16
32	हरदोई	-	85	2010-11	696.15	475.81	PACFED	71 Complete	14 work in progress.	Jun-16
33	रायबरेली	-	22	2010-11	194.26	166.94	PACFED	21 Complete	01 center money surrendered.	Jun-16
34	सीतापुर	-	70	2010-11	573.30	573.30	PACFED	70 Complete		Jun-16

**Name of State: - Uttar Pradesh**

**New Construction**

**Sub Center**

**Updated on 31-09-16**

Sl. No.	District	Block	Name / Nos. of Sub Centers	Date/ Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed-Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
35	उन्नाव	-	60	2010-11	491.40	364.47	PACFED	46 Complete	14 center money surrendered.	Jun-16
36	मेरठ	-	35	2010-11	286.65	186.15	PACFED	23 Complete	11 center money surrendered, 01 centre disputed.	Jun-16
37	बुलन्दशहर	-	48	2010-11	393.12	389.97	PACFED	48 Complete		Jun-16
38	गाजियाबाद	-	25	2010-11	204.75	196.75	PACFED	25 Complete	Complete	Jun-16
39	बागपत	-	17	2010-11	139.23	82.44	PACFED	11 Complete	01 work in progress. 05 center money surrendered,	Jun-16
40	मुरादाबाद	-	65	2010-11	532.35	392.20	PACFED	35 Complete	30 work in progress .	Jun-16
41	जे०पी० नगर	-	15	2010-11	122.85	116.75	PACFED	15 Complete	Complete	Jun-16
42	बिजनौर	-	49	2010-11	401.31	367.89	PACFED	48 Complete	01 center money surrendered	Jun-16
43	सहारनपुर	-	28	2010-11	229.32	215.43	PACFED	28 Complete	Complete	Jun-16
44	मुजफ्फरनगर	-	48	2010-11	393.12	381.41	PACFED	48 Complete	Complete	Jun-16
45	सोनभद्र	-	13	2010-11	106.47	103.27	PACFED	13 Complete		Jun-16
	<b>योग</b>		<b>1756</b>		<b>14395.72</b>	<b>12212.55</b>		<b>1240 Complete</b>		