

## DHs Hospital (100 Bed MCH Wing)

**Construction**

**100 Bedded MCH Wing**

**Updated on 30-09-16**

Sl. No.	District	Block	Name of DH	Date/Month of work sanction	Finacial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed-Date/Month of Work Completion	If not completed-Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
<b>(A) Construction of 100 beded Maternity wing at District (F) Hospital / District Combined Hospital</b>										
1	Agra		Agra	29.11.12	2000.00	1309.21	P.W.D.	-	81%	10/16
2	Aligarh		Aligarh	02.06.13	2000.00	1260.00	H.S.C.C.	-	90%	08/16
3	Allahabad		Allahabad	29.11.12	2000.00	1245.00	R.N.N.	-	90%	08/16
4	Ambedkarnagar		Ambedkarnagar	29.11.12	2000.00	1105.00	R.N.N.	-	76%	10/16
5	Auriya		Auriya	29.11.12	2000.00	1310.00	R.N.N.	-	80%	10/16
6	Azamgarh		Azamgarh	29.11.12	2000.00	1124.80	R.N.N.	-	57%	10/16
7	Badaun		Badaun	29.11.12	2000.00	1718.00	R.N.N.	completed		
8	Baghpat		Baghpat	29.11.12	2000.00	1626.50	A.V.P.	completed		
9	Bahraich		Bahraich	29.11.12	2000.00	910.50	R.N.N.	-	62%	10/16
10	Ballia		Ballia	29.11.12	2000.00	915.00	R.N.N.	-	52%	10/16
11	Barabanki		Barabanki	29.11.12	2000.00	1450.00	R.N.N.	-	85%	08/16
12	Bareilly		Bareilly	29.11.12	2000.00	1202.00	P.W.D.	-	82%	10/16
13	Bijnor		Bijnor	29.11.12	2000.00	1688.91	R.N.N.	completed		
14	Buland Shahar		Buland Shahar	29.11.12	2000.00	1362.00	R.N.N.	-	72%	08/16
15	Chanduli		Chanduli	29.11.12	2000.00	1416.84	R.N.N.	completed		
16	Deoria		Deoria	29.11.12	2000.00	1271.27	R.N.N.	-	52%	12/16
17	Eatawah		Eatawah	29.11.12	2000.00	1401.00	R.N.N.	completed		
18	Etah		Etah	02.06.13	2000.00	255.00	H.S.C.C.	-	13%	03/17
19	Faizabad		Faizabad	29.11.12	2000.00	686.00	R.N.N.	-	49%	10/16
20	Firozabad		Firozabad	29.11.12	2000.00	1658.39	A.V.P.	completed		
21	Gaziabad		Gaziabad	02.06.13	2000.00	1707.90	A.V.P.	completed		
22	Ghazipur		Ghazipur	29.11.12	2000.00	911.00	R.N.N.	-	50%	12/16
23	Gonda		Gonda	29.11.12	2000.00	1053.20	R.N.N.	-	53%	10/16
24	Gorakhpur		Gorakhpur	29.11.12	2000.00	552.90	R.N.N.	-	35%	01/17
25	Hardoi		Hardoi	15.03.13	2000.00	1648.00	A.V.P.	completed		
26	Jaunpur		Jaunpur	02.06.13	2000.00	812.00	H.S.C.C.	-	82%	10/16

Sl. No.	District	Block	Name of DH	Date/Month of work sanction	Finacial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed-Date/Month of Work Completion	If not completed-Stage of Progress	Tentative date of completion
27	Jyotabaphule nagar (Amroha)		Jyotabaphule nagar (Amroha)	29.11.12	2000.00	1707.65	R.N.N.	completed		
28	Kannauj		Kannauj	29.11.12	2000.00	1389.00	R.N.N.	completed		
29	Kanpur Dehat		Kanpur Dehat	29.11.12	2000.00	1275.00	R.N.N.	-	82%	10/16
30	Kanpur Nagar		Kanpur Nagar	29.11.12	2000.00	541.00	P.W.D.	-	34%	03/17
31	Kaushambi		Kaushambi	29.11.12	2000.00	1309.30	R.N.N.	completed		
32	Kushinagar		Kushinagar	29.11.12	2000.00	1187.11	R.N.N.	-	51%	10/16
33	Mahrajganj		Mahrajganj	29.11.12	2000.00	1380.23	R.N.N.	-	76%	10/16
34	Mainpuri		Mainpuri	29.11.12	2000.00	1680.50	A.V.P.	completed		
35	Mau		Mau	29.11.12	2000.00	526.05	R.N.N.	-	24%	01/17
36	Meerut		Meerut	29.11.12	2000.00	1100.00	P.W.D.	-	82%	10/16
37	Mirzapur		Mirzapur	29.11.12	2000.00	1201.00	R.N.N.	-	69%	10/16
38	Moradabad		Moradabad	29.11.12	2000.00	1678.56	R.N.N.	-	95%	07/16
39	Muzaffernagar		Muzaffernagar	02.06.13	2000.00	809.00	H.S.C.C.	-	80%	10/16
40	Pilibhit		Pilibhit	02.06.13	2000.00	1315.00	H.S.C.C.	-	90%	08/16
41	Pratapgarh		Pratapgarh		2000.00	580.03	A.V.P.		29%	03/17
42	Raebarelli		Raebarelli	29.11.12	2000.00	1105.10	R.N.N.	-	82%	08/16
43	Saharanpur		Saharanpur	29.11.12	2000.00	1486.33	A.V.P.	completed		
44	Santkabir nagar		Santkabir nagar	29.11.12	2000.00	811.00	R.N.N.	-	60%	10/16
45	SantRavidasnagar		Sant Ravidasnagar	29.11.12	2000.00	550.50	R.N.N.	-	36%	01/17
46	Shahjahanpur		Shahjahanpur	02.06.13	2000.00	1057.00	H.S.C.C.	-	90%	08/16
47	Siddharth nagar		Siddharth nagar	29.11.12	2000.00	832.00	R.N.N.	-	66%	10/16
48	Sonbhadra		Sonbhadra	29.11.12	2000.00	1210.40	R.N.N.	-	90%	08/16
49	Sultanpur		Sultanpur	29.11.12	2000.00	1055.11	R.N.N.	-	54%	10/16
50	Varansi		Varansi	29.11.12	2000.00	455.00	P.W.D.	-	34%	10/16
	<b>Total</b>				<b>98000.00</b>	<b>57842.29</b>				