

Name of State: - Uttar Pradesh

Renovation/ Upgradation

ANMTC

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of ANMTC	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	आजमगढ़	-	आजमगढ़	2009-10	123.96	123.96	PACFED	Completed	-	
2	मिर्जापुर	-	मिर्जापुर	2009-10	123.96	123.91	PACFED	Completed	-	
3	बांदा	-	बांदा	2009-10	123.96	123.96	PACFED	Completed	-	
4	बस्ती	-	बस्ती	2009-10	123.96	123.96	PACFED	Completed	-	-
योग					495.84	495.79				