

## DHs Hospital

**Construction**

**AYUSH Wing**

**Updated on 30-09-16**

| Sl. No.   | District        | Block | Name of DH    | Date/Mont of work senction | Financial Progress            |                            | Name of Execution Agency | Physical Progress                           |                                     |                              |
|---|-----------------|-------|---------------|----------------------------|-------------------------------|----------------------------|--------------------------|---|-------------------------------------|------------------------------|
|   |                 |       |               |                            | Amt. Sanctioned (Rs in Lakhs) | Expenditure (Rs. In Lakhs) |                          | If Completed- Date/Month of Work Completion | If not completed- Stage of Progress | Tentative date of completion |
| 1   | 2               | 3     | 4             | 5                          | 6                             | 7                          | 8                        | 9   | 10                                  | 11                           |
| <b>Construction of Ayush Wing at various district hospitals in UP</b> |                 |       |               |                            |                               |                            |                          |   |                                     |                              |
| 1   | Lucknow         |       | SPM           | 18.12.12                   | 30.00                         | 30.00                      | UPPCL                    | completed                                   | -                                   | -                            |
|   |                 |       | KEH           | 18.12.12                   | 30.00                         | 30.00                      | UPPCL                    | completed                                   | -                                   | -                            |
|   |                 |       | Balrampur Hos | 18.12.12                   | 30.00                         | 25.00                      | UPPCL                    | completed                                   | -                                   | -                            |
|   |                 |       | Dr. RML       | 18.12.12                   | 30.00                         | 30.00                      | UPPCL                    | completed                                   | -                                   | -                            |
|   |                 |       | Lokbandhu Hos | 18.12.12                   | 30.00                         | 30.00                      | UPPCL                    | completed                                   | -                                   | -                            |
|   |                 |       | RLB           | 18.12.12                   | 30.00                         | 30.00                      | UPPCL                    | completed                                   |                                     |                              |
| 2   | Raibarely       |       | DH            | 18.12.12                   | 23.50                         | 23.75                      | PWD                      | completed                                   |                                     |                              |
| 3   | Unnao           |       | DH            | 18.12.12                   | 23.75                         | 23.75                      | UPPCL                    | completed                                   |                                     |                              |
| 4   | Hardoi          |       | DH            | 18.12.12                   | 28.51                         | 28.51                      | RES                      | completed                                   |                                     |                              |
| 5   | Kheri           |       | DH            | 18.12.12                   | 25.00                         | 25.00                      | UPPCL                    | completed                                   |                                     |                              |
| 6   | Sitapur         |       | DH            | 18.12.12                   | 25.00                         | 25.00                      | RES                      | completed                                   | -                                   |                              |
| 7   | Amethi          |       | DH            | 18.12.12                   | 22.00                         | 22.00                      | PACCFAD                  | completed                                   |                                     |                              |
| 8   | Faizabad        |       | DH            | 18.12.12                   | 30.00                         | 28.75                      | UPPCL                    | completed                                   |                                     |                              |
|   |                 |       | SR H, Ayodhya | 18.12.12                   | 30.00                         | 28.75                      | UPPCL                    | completed                                   |                                     |                              |
| 9   | Ambedkar Nagar  |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | PWD                      | completed                                   | -                                   |                              |
| 10  | Sultanpur       |       | DH            | 18.12.12                   | 30.00                         | 22.05                      | CDS                      | completed                                   |                                     |                              |
| 11  | Barabanki       |       | DH            | 18.12.12                   | 30.00                         | 24.90                      | RNN                      | completed                                   |                                     |                              |
| 12  | Gonda           |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | Departmental             | completed                                   | -                                   | -                            |
| 13  | Bahraich        |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | RES                      | completed                                   | -                                   |                              |
| 14  | Sravasti        |       | DH            | 18.12.12                   | 30.00                         | -                          | -                        | -   | Amount not Committed                |                              |
| 15  | Balrampur       |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | Departmental             | completed                                   | -                                   | -                            |
| 16  | Basti           |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | PWD                      | completed                                   | -                                   | -                            |
| 10  | Sidharth Nagar  |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | RES                      | completed                                   |                                     |                              |
| 18  | Santkabir nagar |       | DH            | 18.12.12                   | 30.00                         | 29.03                      | UPPCL                    | completed                                   | -                                   | -                            |
| 19  | Gorakhpur       |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | RES                      | completed                                   | -                                   |                              |
| 20  | Kushinagar      |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | PWD                      | completed                                   | -                                   |                              |

| Sl. No. | District         | Block | Name of DH    | Date/Mont of work senction | Financial Progress            |                            | Name of Execution Agency | Physical Progress                          |                                    |                              |
|---------|------------------|-------|---------------|----------------------------|-------------------------------|----------------------------|--------------------------|--|------------------------------------|------------------------------|
|         |                  |       |               |                            | Amt. Sanctioned (Rs in Lakhs) | Expenditure (Rs. In Lakhs) |                          | If Completed-Date/Month of Work Completion | If not completed-Stage of Progress | Tentative date of completion |
| 21      | Deoria           |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | RES                      | completed                                  | -                                  |                              |
| 22      | Maharajanj       |       | DH            | 18.12.12                   | 30.00                         | 25.00                      | LACFAD                   | completed                                  |                                    |                              |
| 23      | Azamgarh         |       | DH            | 18.12.12                   | 30.00                         | -                          | -                        | -  | Amount not Committed               |                              |
| 24      | Baliya           |       | DH            | 18.12.12                   | 30.00                         | -                          | -                        | -  | Amount not Committed               |                              |
| 25      | Mau              |       | DH            | 18.12.12                   | 30.00                         | -                          | -                        | -  | Adjusted in DH                     |                              |
| 26      | Varanasi         |       | SSPGHos.      | 18.12.12                   | 30.00                         | 25.00                      | Departmental             | completed                                  | -                                  | -                            |
|         |                  |       | Pt. Deendayal | 18.12.12                   | 30.00                         | 25.00                      | UPPCL                    | completed                                  |                                    |                              |
| 27      | Chaundauli       |       | DH            | 18.12.12                   | 30.00                         | 25.00                      | Departmental             | completed                                  | -                                  |                              |
| 28      | Gazipur          |       | DH            | 18.12.12                   | 30.00                         | -                          | -                        | -  | Amount not Committed               |                              |
| 29      | Jaunpur          |       | DH            | 18.12.12                   | 30.00                         | 25.00                      | RES                      | completed                                  | -                                  |                              |
| 30      | Mirzapur         |       | DH            | 18.12.12                   | 30.00                         | 24.20                      | Departmental             | completed                                  | -                                  |                              |
| 31      | SantRavidasnagar |       | DH            | 18.12.12                   | 30.00                         | 23.64                      | UPPCL                    | completed                                  |                                    |                              |
| 32      | Sonbhadra        |       | DH            | 18.12.12                   | 30.00                         | 21.39                      | Departmental             | completed                                  | -                                  | -                            |
| 33      | Allahabad        |       | DH            | 18.12.12                   | 30.00                         | -                          | -                        | -  | Amount not Committed               |                              |
| 34      | Kaushambi        |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | RES                      | completed                                  | -                                  |                              |
| 35      | Fatehpur         |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | RES                      | completed                                  | -                                  |                              |
| 36      | Pratabhgarh      |       | DH            | 18.12.12                   | 30.00                         | 25.00                      | UPPCL                    | completed                                  | -                                  |                              |
| 37      | Banda            |       | DH            | 18.12.12                   | 30.00                         | 25.00                      | Departmental             | completed                                  | -                                  |                              |
| 38      | Chitrakoot       |       | DH            | 18.12.12                   | 30.00                         | 10.00                      | DHS to decide            | -  | 40%                                | Jun-16                       |
| 39      | Hamirpur         |       | DH            | 18.12.12                   | 30.00                         | 25.00                      | PACCFAD                  | completed                                  |                                    |                              |
| 40      | Mahoba           |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | AVP                      | completed                                  | -                                  |                              |
| 41      | Jhanshi          |       | DH            | 18.12.12                   | 30.00                         | 25.00                      | PWD                      | completed                                  | -                                  |                              |
| 42      | Jalun            |       | DH            | 18.12.12                   | 30.00                         | 22.85                      | Departmental             | completed                                  | -                                  |                              |

| Sl. No. | District     | Block | Name of DH    | Date/Mont of work senction | Financial Progress            |                            | Name of Execution Agency | Physical Progress                           |   |                              |
|---------|--------------|-------|---------------|----------------------------|-------------------------------|----------------------------|--------------------------|---|---|------------------------------|
|         |              |       |               |                            | Amt. Sanctioned (Rs in Lakhs) | Expenditure (Rs. In Lakhs) |                          | If Completed- Date/Month of Work Completion | If not completed- Stage of Progress       | Tentative date of completion |
| 43      | Lalitpur     |       | DH            | 18.12.12                   | 30.00                         | -                          | -                        | -   | Amount not Committed                      |                              |
| 44      | Kanpur Nagar |       | UHM           | 18.12.12                   | 30.00                         | 28.59                      | PACCFAD                  | completed                                   | -   |                              |
|         |              |       | Br A.         | 18.12.12                   | 30.00                         | 28.59                      | PACCFAD                  | completed                                   | -   |                              |
| 45      | Kanpur Dehat |       | DH            | 18.12.12                   | 30.00                         | 29.55                      | RES                      | completed                                   |   |                              |
| 46      | Etawah       |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | RES                      | completed                                   | -   |                              |
| 47      | Farrukhbad   |       | DH            | 18.12.12                   | 30.00                         | 27.90                      | PACCFAD                  | completed                                   | -   |                              |
| 48      | Kannauj      |       | DH            | 18.12.12                   | 30.00                         | 28.25                      | AVP                      | completed                                   | -   |                              |
| 49      | Auriya       |       | DH            | 18.12.12                   | 30.00                         | 25.00                      | RES                      | completed                                   |   |                              |
| 50      | Agra         |       | DH            | 18.12.12                   | 30.00                         | -                          | -                        | -   | Amount not Committed                      |                              |
| 51      | Firozabad    |       | DH            | 18.12.12                   | 30.00                         | 25.34                      | RES                      | completed                                   | -   |                              |
| 52      | Mainpuri     |       | DH            | 18.12.12                   | 30.00                         | 30.00                      | PACCFAD                  | completed                                   | -   |                              |
| 53      | Mathura      |       | DH            | 18.12.12                   | 30.00                         | 25.00                      | Departmental             | completed                                   | -   |                              |
| 54      | Aligarh      |       | M.S. DH       | 18.12.12                   | 30.00                         | 29.21                      | SKNN                     | completed                                   | -   |                              |
|         |              |       | Pt. Deendayal | 18.12.12                   | 30.00                         | 29.21                      | SKNN                     | completed                                   | -   |                              |
| 55      | Etah         |       | DH            | 18.12.12                   | 30.00                         | -                          | RES                      | -   | Amount not Committed                      |                              |
| 56      | Hathras      |       | DH            | 18.12.12                   | 30.00                         | 22.46                      | RES                      | completed                                   | -   |                              |
| 57      | Kashganj     |       | DH            | 18.12.12                   | 30.00                         | -                          | -                        | -   | DH not constructed & amount not Committed |                              |
| 58      | Barely       |       | DH            | 18.12.12                   | 30.00                         | 28.09                      | Departmental             | completed                                   | -   |                              |
| 59      | Badaun       |       | DH            | 18.12.12                   | 30.00                         | 23.32                      | Departmental             | completed                                   | -   |                              |
| 60      | Philibhit    |       | DH            | 18.12.12                   | 30.00                         | 28.66                      | RES                      | completed                                   | -   |                              |
| 61      | Shajhanpur   |       | DH            | 18.12.12                   | 30.00                         | 23.75                      | UPPCL                    | completed                                   |   |                              |
| 62      | Mooradabad   |       | DH            | 18.12.12                   | 30.00                         | 25.00                      | SKNN                     | completed                                   |   |                              |
| 63      | Bijnor       |       | DH            | 18.12.12                   | 30.00                         | 22.45                      | PACCFAD                  | completed                                   | -   |                              |
| 64      | Rampur       |       | DH            | 18.12.12                   | 30.00                         | 25.00                      | CDS                      | completed                                   |   |                              |
| 65      | Amroha       |       | DH            | 18.12.12                   | 30.00                         | 25.00                      | PACCFAD                  | completed                                   | -   |                              |
| 66      | Shambhal     |       | DH            | 18.12.12                   | 30.00                         | -                          | -                        | -   | Amount not Committed                      |                              |

| Sl. No.      | District      | Block | Name of DH | Date/Mont of work senction | Financial Progress            |                            | Name of Execution Agency | Physical Progress                          |   |                              |
|--------------|---------------|-------|------------|----------------------------|-------------------------------|----------------------------|--------------------------|--|---|------------------------------|
|              |               |       |            |                            | Amt. Sanctioned (Rs in Lakhs) | Expenditure (Rs. In Lakhs) |                          | If Completed-Date/Month of Work Completion | If not completed-Stage of Progress        | Tentative date of completion |
| 67           | Merut         |       | DH         | 18.12.12                   | 30.00                         | 29.75                      | RES                      | completed                                  | -   |                              |
| 68           | Bulandshahar  |       | DH         | 18.12.12                   | 30.00                         | 29.43                      | RES                      | completed                                  |   |                              |
| 69           | Gaziabad      |       | DH         | 18.12.12                   | 30.00                         | 28.54                      | RES                      | completed                                  | -   |                              |
| 70           | GB Nagar      |       | DH         | 18.12.12                   | 30.00                         | -                          | -                        | -  | Adjusted in DH Amount not Committed       |                              |
| 71           | Baghpat       |       | DH         | 18.12.12                   | 30.00                         | 25.12                      | RES                      | completed                                  |   |                              |
| 72           | Hapur         |       | DH         | 18.12.12                   | 30.00                         | 30.00                      | RES                      | completed                                  |   |                              |
| 73           | Saharanpur    |       | DH         | 18.12.12                   | 30.00                         | 30.00                      | PWD                      | completed                                  | -   |                              |
| 74           | Shamli        |       | DH         | 18.12.12                   | 30.00                         | -                          | -                        | -  | DH not constructed & amount not Committed |                              |
| 75           | Muzaffernagar |       | DH         | 18.12.12                   | 30.00                         | 30.00                      | RES                      | completed                                  | -   |                              |
| <b>Total</b> |               |       |            |                            | <b>2487.76</b>                | <b>1906.78</b>             |                          |  |   |                              |