

Name of State: - Uttar Pradesh

New Construction

CHC

Updated on 30-09-16

Sl. No.	District	Block	Name/ Nos of District Hospitals	Date/Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed-Date/Month of Work Completion	If not completed-Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	Saharanpur	Jodhapanda		2015-16	563.00	90.00	UPPCL		16%	June-17
2		Ambehtachand		2015-16	563.00	161.00			29%	June-17
3	Gautambudh Nagar	Bisrakh		2015-16	563.00	135.00			24%	June-17
4	Sitapur	Meeranagar		2015-16	563.00	140.00			25%	June-17
5		Bamhaura		2015-16	563.00	162.00			29%	June-17
6	Muzaffarnagar	Tuglakpur		2015-16	563.00	39.38	AVP		7%	June-17
7	Shamli	Jashala		2015-16	563.00	55.46			10%	June-17
8	Muradabad	Shareefnagar		2015-16	563.00	130.90			23%	June-17
9	Rampur	Kemri		2015-16	563.00	4.90			1%	June-17
10	Varanasi	Gjokhar		2015-16	563.00	44.45			8%	June-17
11	Badaun	Saidpur		2015-16	563.00	61.06	UPSCIDCO		11%	June-17
12	Aligarh	Baswan		2015-16	563.00	80.00			14%	June-17
13		Jalali		2015-16	563.00	0.00			0%	June-17
14	Jhansi	Baruwa sagar		2015-16	563.00	33.00			6%	June-17
15		Ranipur		2015-16	563.00	70.00		12%	June-17	
16	Faizabad	Haidarganj		2015-16	563.00	188.00	PACCFED		33%	June-17
17	Santravidas Nagar	Durga ganj		2015-16	563.00	0.00			0%	June-17
					9571.00	1395.15				