

Name of State: - Uttar Pradesh

Renovation/Upgradation

CHC

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of CHC	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	आगरा		बाह	2009-10	228.72	228.72	UPPCL	Completed		
2	अलीगढ़		खैर	2009-10	215.47	215.47	UPPCL	Completed		
3	महामायानगर		सिकन्दराराव	2009-10	221.67	221.67	UPPCL	Completed		
4	मथुरा		बरसाना	2009-10	220.12	220.12	UPPCL	Completed		
5	बरेली		बहेरी	2009-10	159.95	156.50	UPPCL	Completed		
6	शाहजहाँपुर		तिलहर	2009-10	110.26	110.26	UPPCL	Completed		
7	मेरठ		सरधना	2009-10	153.15	153.15	UPPCL	Completed		
8			मवाना	2009-10	202.53	202.53	UPPCL	Completed		
9	बुलन्दशहर		सिकारपुर	2009-10	205.58	205.58	UPPCL	Completed		
10	गाजियाबाद		हापुण	2009-10	116.22	116.22	UPPCL	Completed		
11	जे०पी०नगर		गजरौला	2009-10	170.55	170.55	UPPCL	Completed		
12	सहारनपुर		देवबन्द	2009-10	122.17	122.17	UPPCL	Completed		
13			रामपुर	2009-10	156.25	156.25	UPPCL	Completed		
14	मुजफ्फरनगर		सामली	2009-10	159.85	159.85	UPPCL	Completed		
15	सुलतानपुर		जगदीशपुर	2009-10	201.53	201.53	UPPCL	Completed		
16	कानपुर नगर		बिधनू	2009-10	198.13	198.13	UPPCL	Completed		
17			सरसौल	2009-10	156.40	156.40	UPPCL	Completed		
18	कानपुर देहात		झीझक	2009-10	148.55	148.55	UPPCL	Completed		
19	औरैया		विधुना	2009-10	155.55	155.55	UPPCL	Completed		
20	लखनऊ		इंटौजा	2009-10	163.50	160.00	UPPCL	Completed		

Name of State: - Uttar Pradesh

Renovation/Upgradation

CHC

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of CHC	Date/ Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
21			मोहनलालगंज	2009-10	180.61	180.61	UPPCL	Completed		
22	हरदोई		माधोगंज	2009-10	206.43	206.48	UPPCL	Completed		
23	सीतापुर		मिश्रिख	2009-10	199.53	199.53	UPPCL	Completed		
24	उन्नाव		बांगरमरु	2009-10	226.92	213.33	UPPCL	Completed		
25	चित्रकूट		मानिकपुर	2009-10	206.65	202.71	UPPCL	Completed		
26	बांदा		नरैनी	2009-10	159.08	155.88	UPPCL	Completed		
27	हमीरपुर		मौदहा	2009-10	208.75	208.75	UPPCL	Completed		
28	झांसी		मऊरानीपुर	2009-10	214.50	214.50	UPPCL	Completed		
29			बबीना	2009-10	210.10	210.10	UPPCL	Completed		
30	जालौन		कालपी	2009-10	158.58	158.58	UPPCL	Completed		
31	ललितपुर		तालबेहट	2009-10	157.53	157.53	UPPCL	Completed		
32	बलिया		रसड़ा	2009-10	155.95	155.95	UPPCL	Completed		
33	इलाहाबाद		जसरा	2009-10	183.98	183.98	UPPCL	Completed		
34			हंडिया	2009-10	205.68	184.90	UPPCL	Completed		
35	फतेहपुर		बिन्दकी	2009-10	122.47	122.47	UPPCL	Completed		
36	कौशांबी		कनैली	2009-10	201.03	201.03	UPPCL	Completed		
37	प्रतापगढ़		कुण्डा	2009-10	125.93	116.75	UPPCL	Completed		
38	सिद्धार्थनगर		डुमरियागंज	2009-10	115.67	115.67	UPPCL	Completed		
39	संतकबीरनगर		मेहदावल	2009-10	160.10	160.10	UPPCL	Completed		
40	बहराइच		कैसरगंज	2009-10	187.30	187.30	UPPCL	Completed		
41	श्रावस्ती		सिरसिया	2009-10	196.53	196.53	UPPCL	Completed		

Name of State: - Uttar Pradesh

Renovation/Upgradation

CHC

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of CHC	Date/ Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
42	गोरखपुर		बांसगांव	2009-10	191.09	191.09	UPPCL	Completed		
43	देवरिया		रुद्रपुर	2009-10	186.90	186.90	UPPCL	Completed		
44	कुशीनगर		फाजिलनगर	2009-10	202.53	185.25	UPPCL	Completed		
45	महाराजगंज		फरेन्दा	2009-10	155.25	155.25	UPPCL	Completed		
46	मिर्जापुर		विन्ध्याचल	2009-10	155.35	155.35	UPPCL	Completed		
47	सोनभद्र		दुद्धी	2009-10	161.85	161.85	UPPCL	Completed		
48	वाराणसी		बिरोकोट	2009-10	199.53	199.53	UPPCL	Completed		
49	चन्दौली		धानापुर	2009-10	116.42	97.50	UPPCL	Completed		
50	जौनपुर		बदलापुर	2009-10	177.18	177.18	UPPCL	Completed		
			योग		8795.57	8701.78				