

Name of State: - Uttar Pradesh

Renovation/Upgradati

DH

9/30/2016

| Sl. No. | District | Block | Name / Nos. of DH | Date/ Month of work sention | Financial Progress | | Name of Execution Agency | Physical Progress | | |
|---------|----------|-------|-------------------|-----------------------------|-------------------------------|----------------------------|--------------------------|---|-------------------------------------|------------------------------|
| | | | | | Amt. Sanctioned (Rs in Lakhs) | Expenditure (Rs. In Lakhs) | | If Completed- Date/Month of Work Completion | If not completed- Stage of Progress | Tentative date of completion |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 |
| 1 | सीतापुर | | जिला चिकि0 | 2009-10 | 400.00 | 400.00 | UPPCL | Completed | | |
| 2 | | | जिला महिला चिकि0 | 2009-10 | 400.00 | 400.00 | UPPCL | Completed | | |
| 3 | जौनपुर | | जिला चिकि0 | 2009-10 | 366.01 | 350.00 | UPPCL | Completed | | |
| 4 | | | जिला महिला चिकि0 | 2009-10 | 239.05 | 239.05 | UPPCL | Completed | | |
| 5 | लखनऊ | | एसपीएम चिकि0 | 2009-10 | 400.00 | 256.05 | UPPCL | Completed | | |
| 6 | | | अव0बाई0महि0चि0 | 2009-10 | 400.00 | 300.00 | UPPCL | Completed | | |
| 7 | | | आरएमएल चिकि0 | 2009-10 | 268.58 | 192.94 | UPPCL | Completed | | |
| 8 | | | झलकारीबाई चि0 | 2009-10 | 400.00 | 311.85 | UPPCL | Completed | | |
| 9 | कानपुर | | जिला महिला चिकि0 | 2009-10 | 393.12 | 393.12 | UPPCL | Completed | | |
| 10 | | | यू0एच0एम0 चिकि0 | 2009-10 | 385.91 | 372.00 | UPPCL | Completed | | |
| 11 | बांदा | | जिला चिकि0 | 2009-10 | 400.00 | 377.65 | UPPCL | Completed | | |
| 12 | | | जिला महिला चिकि0 | 2009-10 | 350.83 | 302.84 | UPPCL | Completed | | |
| 13 | चित्रकूट | | संयुक्त चिकि0 | 2009-10 | 174.38 | 157.18 | UPPCL | Completed | | |
| 14 | महोबा | | जिला चिकि0 | 2009-10 | 395.63 | 156.44 | UPPCL | Completed | | |
| 15 | | | जिला महिला चिकि0 | 2009-10 | 391.33 | 86.73 | UPPCL | Completed | | |
| 16 | सोनभद्र | | संयुक्त चिकि0 | 2009-10 | 309.28 | 279.12 | UPPCL | Completed | | |
| 17 | बस्ती | | जिला चिकि0 | 2009-10 | 400.00 | 367.59 | UPPCL | Completed | | |
| 18 | | | जिला महिला चिकि0 | 2009-10 | 400.00 | 373.37 | UPPCL | Completed | | |
| 19 | आजमगढ़ | | जिला चिकि0 | 2009-10 | 400.00 | 365.00 | UPPCL | Completed | | |
| 20 | | | जिला महिला चिकि0 | 2009-10 | 148.98 | 140.98 | UPPCL | Completed | | |
| 21 | मऊ | | संयुक्त चिकि0 | 2009-10 | 400.00 | 366.00 | UPPCL | Completed | | |

Name of State: - Uttar Pradesh

Renovation/Upgradati

DH

9/30/2016

| Sl. No. | District | Block | Name / Nos. of DH | Date/ Month of work sention | Financial Progress | | Name of Execution Agency | Physical Progress | | |
|---------|------------|------------|--------------------|-----------------------------|-------------------------------|----------------------------|--------------------------|---|-------------------------------------|------------------------------|
| | | | | | Amt. Sanctioned (Rs in Lakhs) | Expenditure (Rs. In Lakhs) | | If Completed- Date/Month of Work Completion | If not completed- Stage of Progress | Tentative date of completion |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 |
| 22 | देवरिया | | जिला चिकि0 | 2009-10 | 400.00 | 375.00 | UPPCL | Completed | | |
| 23 | | | जिला महिला चिकि0 | 2009-10 | 400.00 | 377.00 | UPPCL | Completed | | |
| 24 | सहारनपुर | | जिला चिकि0 | 2009-10 | 400.00 | 325.33 | UPPCL | Completed | | |
| 25 | | | जिला महिला चिकि0 | 2009-10 | 400.00 | 356.41 | UPPCL | Completed | | |
| 26 | मुजफ्फरनगर | | जिला चिकि0 | 2009-10 | 326.20 | 291.06 | UPPCL | Completed | | |
| 27 | | | जिला महिला चिकि0 | 2009-10 | 298.39 | 273.89 | UPPCL | Completed | | |
| 28 | गोरखपुर | | जिला चिकि0 | 2009-10 | 400.00 | 400.00 | UPPCL | Completed | | |
| 29 | | | जिला महिला चिकि0 | 2009-10 | 400.00 | 400.00 | UPPCL | Completed | | |
| 30 | इलाहाबाद | | टी0बी0 सप्रू चिकि0 | 2009-10 | 327.55 | 303.00 | UPPCL | Completed | | |
| 31 | | | जिला महिला चिकि0 | 2009-10 | 400.00 | 400.00 | UPPCL | Completed | | |
| 32 | हमीरपुर | | जिला चिकि0 | 2009-10 | 285.86 | 285.86 | UPPCL | Completed | | |
| 33 | | | जिला महिला चिकि0 | 2009-10 | 313.25 | 230.42 | UPPCL | | 90% | |
| 34 | आगरा | | जिला चिकि0 | 2009-10 | 400.00 | 320.25 | UPPCL | Completed | | |
| 35 | | | जिला महिला चिकि0 | 2009-10 | 400.00 | 400.00 | UPPCL | Completed | | |
| 36 | अलीगढ़ | | प0दीनदयाल चि0 | 2009-10 | 393.35 | 339.35 | UPPCL | Completed | | |
| 37 | | | जि0महिला चिकि0 | 2009-10 | 400.00 | 347.00 | UPPCL | Completed | | |
| 38 | | | मलखानसिंह चिकि0 | 2009-10 | 400.00 | 346.60 | UPPCL | Completed | | |
| 39 | ललितपुर | | जिला चिकि0 | 2009-10 | 317.90 | 292.45 | UPPCL | Completed | | |
| 40 | | | जिला महिला चिकि0 | 2009-10 | 344.25 | 333.05 | UPPCL | Completed | | |
| | | योग | | | 14429.85 | 12584.58 | | | | |