

**Name of State: - Uttar Pradesh**

**Renovation/Upgradation**

**DH**

**Updated on 30-09-16**

Sl. No.	District	Block	Name / Nos. of DH	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	फिरोजाबाद		जि० महि० चिकित्सालय	2010-11	255.65	252.77	PACFED	Completed		
2			जिला पुरुष चिकि०	2010-11	112.38	102.46	PACFED	Completed		
3			संयुक्त चिकि० शिकोहाबाद	2010-11	174.87	174.44	PACFED	Completed		
4	मैनपुरी		जि० महि० चिकित्सालय	2010-11	169.82	169.65	PACFED	Completed		
5			जिला पुरुष चिकि०	2010-11	152.85	152.60	PACFED	Completed		
6	मथुरा		जि० महि० चिकित्सालय	2010-11	100.00	96.75	PACFED	Completed		
7			जिला पुरुष चिकि०	2010-11	348.87	346.88	PACFED	Completed		
8	महामायानगर		जि० महि० चिकित्सालय	2010-11	68.07	0.19	PACFED	Completed		
9			जिला चिकि० हाथरस	2010-11	146.51	83.52	PACFED	Completed		
10	एटा		जि० महि० चिकित्सालय	2010-11	112.70	68.07	PACFED		55%	Jun-16
11			जिला पुरुष चिकि०	2010-11	0.00	0.00	PACFED		money surrendered	-
12	कौशाम्बी		संयुक्त चिकि० कौशाम्बी	2010-11	122.72	73.36	PACFED	Completed		
13	फतेहपुर		जि० महि० चिकित्सालय	2010-11	119.62	74.34	PACFED	Completed		
14			जिला पुरुष चिकि०	2010-11	124.40	74.46	PACFED	Completed		
15	प्रतापगढ़		जि० महि० चिकित्सालय	2010-11	150.00	97.67	PACFED	Completed		
16			जिला पुरुष चिकि०	2010-11	100.00	94.09	PACFED	Completed		
17	बरेली		जि० महि० चिकित्सालय	2010-11	7.49	7.49	PACFED	Completed	-	-
			जिला पुरुष चिकि०	2010-11	17.67	0.08	PACFED		20%	Jun-16

**Name of State: - Uttar Pradesh**

**Renovation/Upgradation**

**DH**

**Updated on 30-09-16**

Sl. No.	District	Block	Name / Nos. of DH	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
18	बदायूँ		जि० महि० चिकित्सालय	2010-11	206.63	175.89	PACFED		80%	Jun-16
19			जिला पुरुष चिकि०	2010-11	225.85	208.00	PACFED		80%	Jun-16
20	पीलीभीत		जि० महि० चिकित्सालय	2010-11	218.37	98.84	PACFED		20%	Jun-16
21			जिला पुरुष चिकि०	2010-11	114.98	102.35	PACFED	Completed		
22	शाहजहाँपुर		जि० महि० चिकित्सालय	2010-11	162.66	97.64	PACFED		40%	Jun-16
23			जिला पुरुष चिकि०	2010-11	184.56	99.98	PACFED		40%	Jun-16
24	झाँसी		जि० महि० चिकित्सालय	2010-11	188.97	172.03	PACFED	Completed		
25			जिला पुरुष चिकि०	2010-11	386.59	250.79	PACFED	Completed		
26	जालौन		जि० महि० चिकित्सालय	2010-11	209.55	190.62	PACFED	Completed		
27			जिला पुरुष चिकि०	2010-11	315.91	297.56	PACFED	Completed		
28	फैजाबाद		जि० महि० चिकित्सालय	2010-11	121.55	48.72	PACFED	Completed		
29			जिला चिकि० फैजाबाद	2010-11	107.25	107.15	PACFED	Completed		
30			श्रीराम चिकि० अयोध्या	2010-11	173.93	173.92	PACFED	Completed		
31	सुलतानपुर		जि० महि० चिकित्सालय	2010-11	75.00	40.91	PACFED		25%	Jun-16
32			जिला पुरुष चिकि०	2010-11	125.03	104.85	PACFED		65%	Jun-16
33	बाराबंकी		जि० महि० चिकित्सालय	2010-11	221.99	177.28	PACFED	Completed		
34			जिला पुरुष चिकि०	2010-11	171.35	116.24	PACFED	Completed		
35	अम्बेदकरनगर		संयुक्त चिकि० अम्बेडकरनगर	2010-11	89.63	40.96	PACFED		40%	Jun-16
36	बहराइच		जि० महि० चिकित्सालय	2010-11	75.00	68.11	PACFED		25%	Jun-16
37			जिला पुरुष चिकि०	2010-11	75.00	68.08	PACFED		20%	Jun-16

**Name of State: - Uttar Pradesh**

**Renovation/Upgradation**

**DH**

**Updated on 30-09-16**

Sl. No.	District	Block	Name / Nos. of DH	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
38	बलरामपुर		जि० महि० चिकित्सालय	2010-11	75.00	72.39	PACFED		25%	Jun-16
39			जिला पुरुष चिकि०	2010-11	75.00	68.64	PACFED		20%	Jun-16
40	गोण्डा		जि० महि० चिकित्सालय	2010-11	75.00	72.38	PACFED		20%	Jun-16
41			जिला पुरुष चिकि०	2010-11	75.00	68.66	PACFED		20%	Jun-16
42	बलिया		जि० महि० चिकित्सालय	2010-11	101.12	99.86	PACFED	Completed		
43			जिला पुरुष चिकि०	2010-11	253.69	253.69	PACFED	Completed		
44	महराजगंज		संयुक्त चिकि० महराजगंज	2010-11	185.44	122.48	PACFED	Completed		
45	कुशीनगर		संयुक्त चिकि० कुशीनगर	2010-11	159.14	96.33	PACFED	Completed		
46	सिद्धार्थनगर		संयुक्त चिकि० सिद्धार्थनगर	2010-11	100.00	100.00	PACFED	Completed	-	-
	बस्ती		कैली चिकि०	2010-11	0.00	0.00	PACFED		money surrendered	-
47	फर्रुखाबाद		जि० महि० चिकित्सालय	2010-11	0.00	0.00	PACFED		money surrendered	-
48			जिला पुरुष चिकि०	2010-11	100.00	99.64	PACFED	Completed		
49	कन्नौज		संयुक्त चिकि० कन्नौज	2010-11	128.98	71.71	PACFED	Completed		
	कानपुर		के०पी०एम० चिकि०	2010-11	0.00	0.00	PACFED		money surrendered	-
50	कानपुर दे०		संयुक्त चिकि० कानपुर दे०	2010-11	152.15	97.61	PACFED	Completed		
51	इटावा		जि० महि० चिकित्सालय	2010-11	100.00	99.70	PACFED	Completed		
52			जिला पुरुष चिकि०	2010-11	0.00	0.00	PACFED		money surrendered	-
53	लखनऊ		रानी लक्ष्मीबाई चिकि०	2010-11	236.28	234.77	PACFED	Completed		

**Name of State: - Uttar Pradesh**

**Renovation/Upgradation**

**DH**

**Updated on 30-09-16**

Sl. No.	District	Block	Name / Nos. of DH	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
54			भाऊराव देवरस चिकि०	2010-11	231.57	219.83	PACFED	Completed		
			बलरामपुर चिकि०	2010-11	24.14	24.14	PACFED	Completed		
55	खीरी		जि० महि० चिकित्सालय	2010-11	112.28	67.87	PACFED		65%	Jun-16
			जिला पुरुष चिकि०	2010-11	0.00	0.00	PACFED		money surrendered	-
56	हरदोई		जि० महि० चिकित्सालय	2010-11	67.56	65.05	PACFED	Completed		
			जिला पुरुष चिकि०	2010-11	27.01	9.53	PACFED	Completed	Remaining work not to be done.	
57	रायबरेली		जि० महि० चिकित्सालय	2010-11	138.03	88.27	PACFED	Completed		
58			जिला पुरुष चिकि०	2010-11	90.70	78.39	PACFED	Completed		
59	उन्नाव		जि० महि० चिकित्सालय	2010-11	75.00	65.27	PACFED	Completed	-	-
60			जिला पुरुष चिकि०	2010-11	75.00	65.27	PACFED	Completed	-	-
61	मेरठ		जि० महि० चिकित्सालय	2010-11	119.04	84.06	PACFED	Completed		
62			जिला पुरुष चिकि०	2010-11	112.69	109.66	PACFED	Completed		
63	बुलन्दशहर		जि० महि० चिकित्सालय	2010-11	144.00	100.12	PACFED	Completed		
64			जिला चिकित्सालय	2010-11	149.00	101.94	PACFED	Completed		
65			एस०एस०एम०जे० खुर्जा	2010-11	135.97	135.91	PACFED	Completed		
66			संयुक्त चिकि० सिकन्दराबाद	2010-11	67.50	67.50	PACFED	Completed		
67	गाजियाबाद		जि० महि० चिकित्सालय	2010-11	108.92	68.86	PACFED	Completed		

**Name of State: - Uttar Pradesh**

**Renovation/Upgradation**

**DH**

**Updated on 30-09-16**

Sl. No.	District	Block	Name / Nos. of DH	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
68			जिला पुरुष चिकि०	2010-11	179.95	118.88	PACFED	Completed		
69			संयुक्त चिकि० गाजियाबाद	2010-11	185.77	138.20	PACFED	Completed		
70	मुरादाबाद		जि० महि० चिकित्सालय	2010-11	75.00	68.12	PACFED		45%	Jun-16
71			जिला पुरुष चिकि०	2010-11	75.00	68.19	PACFED		45%	Jun-16
72	बिजनौर		जि० महि० चिकित्सालय	2010-11	100.97	99.05	PACFED	Completed		
73			जिला चिकि० बिजनौर	2010-11	129.96	128.41	PACFED	Completed		
74	रामपुर		जि० महि० चिकित्सालय	2010-11	75.00	68.01	PACFED		45%	Jun-16
75			जिला पुरुष चिकि०	2010-11	75.00	68.14	PACFED		45%	Jun-16
76	मिर्जापुर		जि० महि० चिकित्सालय	2010-11	146.25	146.25	PACFED	Completed		
77			जिला पुरुष चिकि०	2010-11	135.00	82.16	PACFED		65%	Jun-16
78	भदोही		जिला पुरुष चिकि० ज्ञानपुर	2010-11	112.50	112.50	PACFED	Completed		
79	वाराणसी		जि० महि० चिकित्सालय	2010-11	141.69	141.62	PACFED	Completed		
80			एस०पी०जी० चिकित्सालय	2010-11	75.00	67.89	PACFED		40%	Jun-16
81			पं०दीन दयाल चिकित्सालय	2010-11	75.00	67.88	PACFED		40%	Jun-16
82			लाल बहादुर चिकित्सालय	2010-11	79.11	79.01	PACFED	Completed		
83	चन्दौली		जिला पुरुष चिकि०	2010-11	126.53	109.49	PACFED	Completed		
			<b>योग</b>		<b>11016.36</b>	<b>8982.07</b>				