

Name of State: - Uttar Pradesh

Renovation/Upgradation

District Hospitals

Updated on 31-03-16

Sl. No.	District	Block	Name of District Hospitals	Date/Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	Faizabad	-	DWH	2012-13	316.69	299.82	UPPCL		95%	September-16
2		-	DH	2012-13	254.98	245.00	UPPCL		96%	September-16
3		-	S.R hospital Ayodhya	2012-13	188.83	179.18	UPPCL		95%	September-16
4	Sultanpur	-	DWH	2012-13	119.44	14.32	CDS		12%	September-16
5		-	DH	2012-13	180.96	90.48	CDS		50%	September-16
6	Barabanki	-	DWH	2012-13	106.36	0.00	-		Merged in 100 Bed MCH Wing	
7		-	DH	2012-13	126.13	124.34	RNN	completed		
8	Ambedkarnagar	-	DCH	2012-13	69.13	58.63	RNN		85%	September-16
9	Balrampur	-	DWH	2012-13	155.14	135.00	AVP	completed		
10		-	DH	2012-13	153.08	145.00	AVP	completed	-	
11	Gonda	-	DWH	2012-13	79.64	0.00	-		Amount Not Committed	
12		-	DH	2012-13	276.59	0.00	-		Amount Not Committed	
13	Mirzapur	-	DWH	2012-13	22.66	22.66	PACCFAD	completed		
14		-	DH	2012-13	75.50	73.81	PACCFAD		98%	September-16
15	Bhadohi	-	DH	2012-13	172.35	0.00	CDS		Tendering Process	September-16
16	Meerut	-	DWH	2012-13	144.63	144.63	PWD	completed		
17		-	DH	2012-13	197.66	153.00	PWD	completed		
18		-	DWH	2012-13	75.91	29.90	RES		39%	September-16
19		-	DH	2012-13	342.85	131.11	RES		38%	September-16

Sl. No.	District	Block	Name of District Hospitals	Date/Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed-Date/Month of Work Completion	If not completed-Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
20	Bulandsahar	-	S.S.M.J Khurja hospital	2012-13	240.56	93.94	RES		39%	September-16
21		-	CH Sikundrabad	2012-13	391.50	153.82	RES		39%	September-16
22	Gaziyabad	-	DH	2012-13	336.48	301.00	RES		89%	September-16
23		-	DCH	2012-13	320.34	290.00	RES		91%	September-16
24	Ballia	-	DWH	2012-13	87.96	87.96	PACCFAD	completed		
25		-	DH	2012-13	226.87	226.87	PACCFAD	completed		
26	Firozabad	-	DWH	2012-13	98.20	64.19	PACCFAD		65%	September-16
27		-	DH	2012-13	118.75	73.33	PACCFAD		62%	September-16
28		-	DCH	2012-13	157.27	37.13	PACCFAD		24%	September-16
29	Mainpuri	-	DWH	2012-13	39.46	0.00	-		Not Required	
30		-	DH	2012-13	176.05	50.12	PACCFAD		28%	September-16
31	Mathura	-	DWH	2012-13	136.34	136.00	PACCFAD	completed		
32		-	DH	2012-13	80.20	80.20	PACCFAD	completed	-	
33	Hathras	-	DWH	2012-13	253.04	0.00	-		Amount Not Committed	September-16
34		-	DH	2012-13	81.87	44.19	RES	completed		
35	Etah	-	DWH	2012-13	68.97	0.00	-		Amount Not Committed	
36		-	DH	2012-13	367.27	0.00	-		Amount Not Committed	
37	Farukhabad	-	DWH	2012-13	443.71	423.82	PWD		95%	September-16
38		-	DH	2012-13	140.49	140.49	PWD	completed	-	
39	Kannauj	-	DCH	2012-13	102.12	94.97	AVP	completed		
40	Kanpur Dehat	-	DCH	2012-13	347.88	31.62	CDS		20%	September-16
41	Etawa	-	DH	2012-13	232.58	125.00	RES		54%	September-16

Sl. No.	District	Block	Name of District Hospitals	Date/Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
42	Jhansi	-	DWH	2012-13	167.21	0.00	-		Not Required & Not Committed	September-16
43	Lucknow	-	R.L.B Hospital	2012-13	118.00	65.00	PACCFAD		55%	September-16
44		-	Balrampur Hospital	2012-13	179.42	83.00	PACCFAD		46%	September-16
45	Lakhimpur Khiri	-	DWH	2012-13	337.63	337.63	UPPCL	completed		
46		-	DH	2012-13	363.56	363.56	UPPCL	completed		
47	Hardoi	-	DWH	2012-13	315.00	0.00	-		Merged in 100 Bed MCH Wing	
48		-	DH	2012-13	289.35	0.00	RES		Not started	September-16
49	Raibareilly	-	DH	2012-13	216.70	0.00	-	-	Amount Not Committed	
50	Unnao	-	DWH	2012-13	226.69	154.00	UPPCL		68%	September-16
51		-	DH	2012-13	387.08	250.00	UPPCL		65%	September-16
52	Muradabad	-	DWH	2012-13	52.47	52.47	SKNN	completed	-	
53		-	DH	2012-13	341.48	341.48	SKNN	completed	-	
54	Bijnor	-	DWH	2012-13	128.79	128.79	PACCFAD	completed	-	
55		-	DH	2012-13	374.95	228.00	PACCFAD		61%	September-16
56	Rampur	-	DH	2012-13	112.35	95.00	CDS	completed		
57	Mahrajanj	-	DCH	2012-13	47.23	47.23	LACFAD	completed		
58	Kushinagar	-	DCH	2012-13	348.15	300.00	RES		86%	September-16
59	Sidharthnagar	-	DCH	2012-13	175.56	175.56	RES	completed		
60	Bareilly	-	DWH	2012-13	457.09	420.86	PACCFAD		92%	September-16
61		-	DH	2012-13	367.38	332.00	PACCFAD		90%	September-16
62	Badaun	-	DWH	2012-13	253.59	223.52	PACCFAD		88%	September-16
63		-	DH	2012-13	337.97	283.51	PACCFAD		84%	September-16
64	Pilibhit	-	DH	2012-13	78.17	74.33	PACCFAD	completed		

Sl. No.	District	Block	Name of District Hospitals	Date/Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
65	Shahjhanpur	-	DWH	2012-13	229.65	107.80	PACCFAD		47%	September-16
66		-	DH	2012-13	201.81	90.80	PACCFAD		45%	September-16
67	Kaushambi	-	DCH	2012-13	254.37	119.00	UPPCL		47%	September-16
68	Fatehpur	-	DWH	2012-13	47.37	45.29	RES	completed		
69		-	DH	2012-13	203.86	200.81	RES	completed		
70	Varanasi	-	DWH	2012-13	100.43	80.43	UPPCL	completed		
71		-	S.S.P.G Hospital	2012-13	517.07	517.07	UPPCL	completed		
72		-	Pt. D.D hospital	2012-13	399.15	399.15	UPPCL	completed		
73		-	L.B.S. Hospital, Ramnagar	2012-13	304.67	304.67	UPPCL	completed		
74	Chandauli	-	DH	2012-13	221.24	170.00	PACCFAD		77%	September-16
Total					15661.88	10292.49				