

Name of State: - Uttar Pradesh

New Construction

District Drug Ware House

Updated on 30-09-16

Sl. No.	District	Block	Name of District Drug Ware House	Date/Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed-Date/Month of Work Completion	If not completed-Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	Firozabad	-	Firozabad	2012-13	50.53	50.53	RES	completed	-	
2	Aligarh	-	Aligarh	2012-13	50.53	50.53	SKNN	completed	-	
3	Hathras	-	Hathras	2012-13	50.53	0.00	RES	-	Amount not Committed	
4	Kashganj	-	Kashganj	2012-13	50.53	0.00	-	-	Amount not Committed	
5	Kaushambi	-	Kaushambi	2012-13	50.53	50.53	RES	completed		
6	Pilibhit	-	Pilibhit	2012-13	50.53	48.71	RES	completed		
7	Amethi	-	Amethi	2012-13	56.17	50.00	PACCFED	completed		
8	Balrampur	-	Balrampur	2012-13	50.53	50.53	Departmental	completed	-	
9	Shrawasti	-	Shrawasti	2012-13	50.53	0.00	-	-	Amount not Committed	
10	Mahrajganj	-	Mahrajganj	2012-13	50.53	50.53	LACFAD	completed		
11	Santkabir nagar	-	Santkabir nagar	2012-13	50.53	50.53	UPPCL	completed	-	
12	Auriya	-	Auriya	2012-13	50.53	46.50	RES	completed		
13	Kanpur	-	Kanpur	2012-13	50.53	47.38	PACCFED	completed	-	
14	Khiri	-	Khiri	2012-13	50.53	50.53	UPPCL	completed		
15	Baghpat	-	Baghpat	2012-13	50.53	48.00	RES	completed		
16	Gautambudh Nagar	-	Gautambudh Nagar	2012-13	50.53	0.00	-	-	Amount not Committed	
17	Hapur	-	Hapur	2012-13	50.53	50.53	RES	completed		
18	Shamli	-	Shamli	2012-13	50.53	0.00	-	-	Amount not Committed	
19	Sambhal	-	Sambhal	2012-13	50.53	0.00	-	-	Amount not Committed	

New Construction

District Drug Ware House

Updated on 30-09-16

Sl. No.	District	Block	Name of District Drug Ware House	Date/Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed-Date/Month of Work Completion	If not completed-Stage of Progress	Tentative date of completion
20	Jyotabaphule nagar (Amroha)	-	Jyotabaphule nagar (Amroha)	2012-13	50.53	50.53	PACCFED	completed	-	
21	SantRavidasnagar	-	SantRavidasnagar	2012-13	50.53	50.44	UPPCL	completed		
22	Sonbhadra	-	Sonbhadra	2012-13	54.29	27.48	Departmental	-	work in progress	Jun-16
Total					1121.06	773.28				