

Name of State: - Uttar Pradesh

Renovation/Upgradation

District Drug Ware House

Updated on 30-09-16

Sl. No.	District	Block	Name/Nos of District Drug Ware House	Date/Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed-Date/Month of Work Completion	If not completed-Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	Farukhabad	-	Farukhabad	2012-13	5.00	5.00	PACCFAD	Completed		-
2	Badaun	-	Badaun	2012-13	5.00	4.66	Departmental	Completed		
3	Mainpuri	-	Mainpuri	2012-13	5.00	5.00	PACCFAD	Completed		-
4	Hardoi	-	Hardoi	2012-13	5.00	4.75	RES	Completed		
5	Siddhartha Nagar	-	Siddhartha Nagar	2012-13	5.00	5.00	RES	Completed		
6	Mau	-	Mau	2012-13	5.00	5.00	PACCFAD	Completed		
7	Chanduali	-	Chanduali	2012-13	5.00	5.00	Departmental	Completed		-
8	Ballia	-	Ballia	2012-13	5.00	0.00	PACCFAD	-	Amount Not Committed	
9	Shahjahanpur	-	Shahjahanpur	2012-13	5.00	4.75	UPPCL	Completed		
10	Sultanpur	-	Sultanpur	2012-13	5.00	5.00	CDS	Completed		
11	Kannauj	-	Kannauj	2012-13	5.00	4.82	AVP	Completed		-
12	Lalitpur	-	Lalitpur	2012-13	5.00	5.00	UPPCL	Completed		-
13	Etah	-	Etah	2012-13	5.00	0.00	-	-	Amount Not Committed	-
14	Bulandshahr	-	Bulandshahr	2012-13	5.00	5.00	RES	Completed		
15	Etawah	-	Etawah	2012-13	5.00	5.00	RES	Completed		-
16	Fatehpur	-	Fatehpur	2012-13	5.00	5.00	RES	Completed		-
17	Jhansi	-	Jhansi	2012-13	5.00	5.00	PWD	Completed		-
18	Gaziabad	-	Gaziabad	2012-13	5.00	5.00	RES	Completed		-
19	Moradabad	-	Moradabad	2012-13	5.00	5.00	Departmental	Completed		-
20	Saharanpur	-	Saharanpur	2012-13	5.00	0.00	-	-	Amount Not Committed	-
21	Faizabad	-	Faizabad	2012-13	5.00	5.00	PACCFAD	Completed		

Renovation/Upgradation**District Drug Ware House**

Updated on 30-09-16

Sl. No.	District	Block	Name/Nos of District Drug Ware House	Date/Month of work sention	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
22	Gonda	-	Gonda	2012-13	5.00	5.00	Departmental	Completed		-
23	Jalaun	-	Jalaun	2012-13	5.00	4.65	Departmental	Completed		-
Total					115.00	98.63				