

Name of State: - Uttar Pradesh

New Construction

District Drug Ware House

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of Drug Ware House	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	आगरा	-	आगरा	2009-10	46.02	46.02	PACFED	Completed	-	-
2	मथुरा	-	मथुरा	2009-10	49.08	48.43	PACFED	Completed	-	-
3	इलाहाबाद	-	इलाहाबाद	2009-10	46.02	45.95	PACFED	Completed	-	-
4	प्रतापगढ़	-	प्रतापगढ़	2009-10	49.08	49.08	PACFED	Completed	-	-
5	बरेली	-	बरेली	2009-10	46.02	45.64	PACFED	Completed	-	-
6	चित्रकूट	-	चित्रकूट	2009-10	48.07	48.07	PACFED	Completed	-	-
7	बांदा	-	बांदा	2009-10	48.07	48.07	PACFED	Completed	-	-
8	हमीरपुर	-	हमीरपुर	2009-10	48.07	46.85	PACFED	Completed	-	-
9	महोबा	-	महोबा	2009-10	48.07	48.05	PACFED	Completed	-	-
10	बाराबंकी	-	बाराबंकी	2009-10	46.02	46.02	PACFED	Completed	-	-
11	अम्बेडकरनगर	-	अम्बेडकरनगर	2009-10	46.02	45.49	PACFED	Completed	-	-
12	बहराइच	-	बहराइच	2009-10	46.02	46.02	PACFED	Completed	-	-
13	आजमगढ़	-	आजमगढ़	2009-10	46.02	46.02	PACFED	Completed	-	-
14	गोरखपुर	-	गोरखपुर	2009-10	46.02	46.02	PACFED	Completed	-	-
15	देवरिया	-	देवरिया	2009-10	46.02	44.13	PACFED	Completed	-	-
16	पडरौना	-	पडरौना	2009-10	46.02	46.02	PACFED	Completed	-	-
17	बस्ती	-	बस्ती	2009-10	46.02	46.02	PACFED	Completed	-	-
18	कानपुर देहात	-	कानपुर देहात	2009-10	46.02	44.36	PACFED	Completed	-	-
19	लखनऊ	-	लखनऊ	2009-10	46.02	45.74	PACFED	Completed	-	-

Name of State: - Uttar Pradesh

New Construction

District Drug Ware House

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of Drug Ware House	Date/ Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
20	रायबरेली	-	रायबरेली	2009-10	49.08	49.08	PACFED	Completed	-	-
21	सीतापुर	-	सीतापुर	2009-10	46.02	46.02	PACFED	Completed	-	-
22	उन्नाव	-	उन्नाव	2009-10	49.08	45.04	PACFED	Completed	-	-
23	मेरठ	-	मेरठ	2009-10	46.02	46.02	PACFED	Completed	-	-
24	बिजनौर	-	बिजनौर	2009-10	46.02	45.30	PACFED	Completed	-	-
25	रामपुर	-	रामपुर	2009-10	46.02	46.01	PACFED	Completed	-	-
26	मुजफ्फरनगर	-	मुजफ्फरनगर	2009-10	46.02	46.02	PACFED	Completed	-	-
27	मिर्जापुर	-	मिर्जापुर	2009-10	46.02	46.02	PACFED	Completed	-	-
28	वाराणसी	-	वाराणसी	2009-10	46.02	46.02	PACFED	Completed	-	-
29	गाजीपुर	-	गाजीपुर	2009-10	46.02	46.02	PACFED	Completed	-	-
30	जौनपुर	-	जौनपुर	2009-10	46.02	46.02	PACFED	Completed	-	-
			योग		1401.04	1389.57				