

**Name of State: - Uttar Pradesh**

**New Construction**

**Drug ware House**

**Updated on 30-09-16**

Sl. No.	District	Block	Name/ Nos of District Hospitals	Date/Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	Shrawasti	-	1	2015-16	270.69	0.00	PACCFED	-		June-17
2	Shamli	-	1	2015-16	270.69	0.12	PACCFED	-		June-17
<b>TOTAL</b>					<b>541.38</b>	<b>0.12</b>				