

Name of State: - Uttar Pradesh

Renovation/ Upgradation

JSY Ward

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of JSY Ward	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	आगरा	-	10	2009-10	77.00	76.56	PACFED	10	-	
2	मैनपुरी	-	5	2009-10	38.50	38.50	PACFED	5	-	
3	मथुरा	-	9	2009-10	69.30	69.30	PACFED	9	-	
4	फिरोजाबाद	-	5	2009-10	38.50	38.50	PACFED	5	-	
5	अलीगढ़	-	20	2009-10	154.00	153.88	PACFED	20	-	
6	महामायानगर	-	22	2009-10	169.40	169.13	PACFED	22	-	
7	एटा	-	5	2009-10	38.50	38.50	PACFED	5	-	
8	काशीरामनगर	-	4	2009-10	30.80	30.80	PACFED	4	-	
9	इलाहाबाद	-	13	2009-10	100.10	99.56	PACFED	13	-	
10	कौशाम्बी	-	20	2009-10	154.00	154.00	PACFED	20	-	
11	फतेहपुर	-	11	2009-10	84.70	84.70	PACFED	11	-	
12	प्रतापगढ़	-	14	2009-10	107.80	105.73	PACFED	14	-	
13	बरेली	-	17	2009-10	130.90	130.50	PACFED	17	-	
14	बदायूँ	-	17	2009-10	130.90	124.60	PACFED	17	-	
15	पीलीभीत	-	22	2009-10	169.40	160.50	PACFED	22	-	
16	शाहजहाँपुर	-	15	2009-10	115.50	115.50	PACFED	15	-	
17	झाँसी	-	17	2009-10	130.90	130.80	PACFED	17	-	
18	जालौन	-	7	2009-10	53.90	53.83	PACFED	7	-	
19	ललितपुर	-	25	2009-10	192.50	192.30	PACFED	25	-	

Name of State: - Uttar Pradesh

Renovation/ Upgradation

JSY Ward

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of JSY Ward	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
20	चित्रकूट	-	19	2009-10	146.30	145.00	PACFED	19	-	
21	बांदा	-	23	2009-10	177.10	177.00	PACFED	23	-	
22	हमीरपुर	-	25	2009-10	192.50	189.61	PACFED	25	-	
23	महोबा	-	5	2009-10	38.50	38.50	PACFED	5	-	
24	फैजाबाद	-	14	2009-10	107.80	105.80	PACFED	14	-	
25	बाराबंकी	-	25	2009-10	192.50	191.12	PACFED	25	-	
26	अम्बेडकरनगर	-	6	2009-10	46.20	45.26	PACFED	6	-	
27	सुलतानपुर	-	25	2009-10	192.50	184.31	PACFED	25	-	
28	बहराइच	-	22	2009-10	169.40	169.40	PACFED	22	-	
29	श्रावस्ती	-	5	2009-10	38.50	38.50	PACFED	5	-	
30	गोण्डा	-	25	2009-10	192.50	190.11	PACFED	25	-	
31	बलरामपुर	-	19	2009-10	146.30	143.87	PACFED	19	-	
32	बस्ती	-	12	2009-10	92.40	92.40	PACFED	12	-	
33	संतकबीरनगर	-	7	2009-10	53.90	53.90	PACFED	7	-	
34	सिद्धार्थनगर	-	4	2009-10	30.80	30.80	PACFED	4	-	
35	आजमगढ़	-	11	2009-10	84.70	79.95	PACFED	11	-	
36	मऊ	-	5	2009-10	38.50	36.74	PACFED	5	-	
37	बलिया	-	12	2009-10	92.40	89.82	PACFED	12	-	
38	गोरखपुर	-	8	2009-10	61.60	61.60	PACFED	8	-	

Name of State: - Uttar Pradesh

Renovation/ Upgradation

JSY Ward

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of JSY Ward	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
39	देवरिया	-	19	2009-10	146.30	139.74	PACFED	19	-	
40	महराजगंज	-	20	2009-10	154.00	144.53	PACFED	20	-	
41	पडरौना	-	3	2009-10	23.10	23.10	PACFED	3	-	
42	कानपुर नगर	-	8	2009-10	61.60	59.25	PACFED	8	-	
43	कानपुर देहात	-	25	2009-10	192.50	190.37	PACFED	25	-	
44	औरैया	-	19	2009-10	146.30	146.00	PACFED	19	-	
45	फर्रुखाबाद	-	7	2009-10	53.90	52.49	PACFED	7	-	
46	कन्नौज	-	15	2009-10	115.50	107.60	PACFED	15	-	
47	इटवा	-	1	2009-10	7.70	7.70	PACFED	1	-	
48	लखनऊ	-	16	2009-10	123.20	105.89	PACFED	16	-	
49	खीरी	-	15	2009-10	115.50	99.09	PACFED	15	-	
50	हरदोई	-	14	2009-10	107.80	78.86	PACFED	14	-	
51	रायबरेली	-	11	2009-10	84.70	79.86	PACFED	11	-	
52	सीतापुर	-	21	2009-10	161.70	160.00	PACFED	21	-	
53	उन्नाव	-	14	2009-10	107.80	99.00	PACFED	14	-	
54	मेरठ	-	20	2009-10	154.00	149.74	PACFED	20	-	
55	गाजियाबाद	-	5	2009-10	38.50	36.58	PACFED	5	-	
56	बागपत	-	4	2009-10	30.80	30.00	PACFED	4	-	
57	बुलन्दशहर	-	13	2009-10	100.10	100.10	PACFED	13	-	

Name of State: - Uttar Pradesh

Renovation/ Upgradation

JSY Ward

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of JSY Ward	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
58	गौतमबुद्धनगर	-	7	2009-10	53.90	51.98	PACFED	7	-	
59	मुरादाबाद	-	4	2009-10	30.80	30.80	PACFED	4	-	
60	बिजनौर	-	4	2009-10	30.80	30.80	PACFED	4	-	
61	रामपुर	-	12	2009-10	92.40	92.40	PACFED	12	-	
62	जे०पी०नगर	-	2	2009-10	15.40	15.40	PACFED	2	-	
63	सहारनपुर	-	2	2009-10	15.40	15.40	PACFED	2	-	
64	मुजफ्फरनगर	-	17	2009-10	130.90	130.90	PACFED	17	-	
65	मिर्जापुर	-	23	2009-10	177.10	177.10	PACFED	23	-	
66	संतरविदासनगर	-	10	2009-10	77.00	77.00	PACFED	10	-	
67	सोनभद्र	-	19	2009-10	146.30	146.30	PACFED	19	-	
68	वाराणसी	-	15	2009-10	115.50	115.50	PACFED	15	-	
69	चन्दौली	-	18	2009-10	138.60	138.60	PACFED	18	-	
70	गाजीपुर	-	10	2009-10	77.00	62.05	PACFED	10	-	
71	जौनपुर	-	19	2009-10	146.30	146.30	PACFED	19	-	
	योग		942		7253.40	7071.31		942		