

**Name of State: - Uttar Pradesh**

**Renovation/ Upgradation**

**RFPTC**

**Updated on 30-09-16**

Sl. No.	District	Block	Name / Nos. of RFPTC	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	आगरा	-	आगरा	2009-10	143.79	142.78	PACFED	Completed	-	-
2	इलाहाबाद	-	इलाहाबाद	2009-10	143.79	142.76	PACFED	Completed	-	-
3	झांसी	-	झांसी	2009-10	143.79	140.14	PACFED	Completed	-	-
4	फैजाबाद	-	फैजाबाद	2009-10	143.79	143.78	PACFED	Completed	-	-
5	गोरखपुर	-	गोरखपुर	2009-10	143.79	143.79	PACFED	Completed	-	-
6	कानपुर	-	कानपुर	2009-10	143.79	141.50	PACFED	Completed	-	-
7	लखनऊ	-	लखनऊ	2009-10	143.79	140.79	PACFED	Completed	-	-
8	मेरठ	-	मेरठ	2009-10	143.79	143.33	PACFED	Completed	-	-
9	मुरादाबाद	-	मुरादाबाद	2009-10	143.79	140.22	PACFED	Completed	-	-
10	बरेली	-	बरेली	2009-10	143.79	143.26	PACFED	Completed	-	-
11	वाराणसी	-	वाराणसी	2009-10	143.79	141.92	PACFED	Completed	-	-
			<b>योग</b>		<b>1581.69</b>	<b>1564.27</b>				