

Name of State: - Uttar Pradesh

Construction

Regional Drug Ware House

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of Regional Drug Ware House	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	अलीगढ़	-	अलीगढ़	2010-11	159.59	159.59	PACFED	-	Completed	
2	बस्ती	-	बस्ती	2010-11	159.59	159.59	PACFED	-	Completed	
3	झांसी	-	झांसी	2010-11	173.13	172.76	PACFED	-	Completed	
4	देवीपाटन गोण्डा	-	देवीपाटन गोण्डा	2010-11	159.59	159.19	PACFED	-	Completed	
5	मुरादाबाद	-	मुरादाबाद	2010-11	159.59	157.38	PACFED	-	Completed	
6	सहारनपुर	-	सहारनपुर	2010-11	159.59	159.59	PACFED	-	Completed	
7	मिर्जापुर	-	मिर्जापुर	2010-11	159.59	159.58	PACFED	-	Completed	
	योग				1130.67	1127.68				