

**Name of State: - Uttar Pradesh**

**Renovation/Upgradation**

**Regional Drug Ware House**

**Updated on 30-09-16**

Sl. No.	District	Block	Name/Nos of Regional Drug Ware House	Date/Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	Agra	-	Agra	2012-13	10.00	9.50	CDS	completed		
2	Banda	-	Banda	2012-13	10.00	10.00	Departmental	completed	-	-
3	Faizabad	-	Faizabad	2012-13	10.00	10.00	PACCFAD	completed		-
4	Azamgarh	-	Azamgarh	2012-13	10.00	-	-	-	Amount Not Committed	-
5	Allahabad	-	Allahabad	2012-13	10.00	10.00	PWD	completed	-	-
6	Gorakhpur	-	Gorakhpur	2012-13	10.00	10.00	RES	completed	-	-
7	Kanpur	-	Kanpur	2012-13	10.00	9.99	PACCFAD	completed	-	-
8	Lucknow	-	Lucknow	2012-13	10.00	9.90	UPPCL	completed	-	-
9	Meerut	-	Meerut	2012-13	10.00	10.00	RES	completed	-	-
10	Varansi	-	Varansi	2012-13	10.00	10.00	Departmental	completed	-	-
11	Bareily	-	Bareily	2012-13	10.00	10.00	Departmental	completed	-	-
<b>Total</b>					<b>110.00</b>	<b>99.39</b>				