

Name of State: - Uttar Pradesh

New Construction

Sub Center

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of Sub Centers	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	मथुरा	-	50	2009-10	409.50	409.50	UPPCL	50	-	-
2	मैनपुरी	-	27	2009-10	238.41	238.41	UPPCL	27	-	-
3	बरेली	-	85	2009-10	696.15	672.50	UPPCL	85	-	-
4	पीलीभीत	-	21	2009-10	171.99	162.89	UPPCL	20	-	court stay
5	सुलतानपुर	-	40	2009-10	353.20	348.39	UPPCL	39	-	court stay
6	बलरामपुर	-	41	2009-10	335.79	335.79	UPPCL	41	-	-
7	बलिया	-	50	2009-10	409.50	397.25	UPPCL	50	-	-
8	बस्ती	-	7	2009-10	57.33	57.33	UPPCL	7	-	-
9	संतकबीरनगर	-	11	2009-10	90.09	90.09	UPPCL	11	-	-
10	सिद्धार्थनगर	-	8	2009-10	65.52	63.52	UPPCL	8	-	-
11	इटावा	-	3	2009-10	24.57	24.57	UPPCL	3	-	-
12	बुलन्दशहर	-	65	2009-10	532.35	525.96	UPPCL	65	-	-
13	गौतमबुद्धनगर	-	15	2009-10	122.85	113.15	UPPCL	14	-	Money surrendered in one place
14	जे०पी० नगर	-	27	2009-10	221.13	221.13	UPPCL	27	-	-
15	रामपुर	-	40	2009-10	327.60	327.60	UPPCL	40	-	-
16	सोनभद्र	-	3	2009-10	24.57	24.57	UPPCL	3	-	-
17	गाजीपुर	-	50	2009-10	409.50	409.50	UPPCL	50	-	-
18	जौनपुर	-	65	2009-10	532.35	532.35	UPPCL	65	-	-

Name of State: - Uttar Pradesh

New Construction

Sub Center

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of Sub Centers	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
19	आगरा	-	65	2009-10	532.35	521.99	PACFED	64	one 25%	court stay
20	फिरोजाबाद	-	50	2009-10	409.50	406.33	PACFED	50	-	-
21	अलीगढ़	-	70	2009-10	573.30	556.10	PACFED	70	-	-
22	महामायानगर	-	3	2009-10	24.57	18.04	PACFED	2	one 25%	-
23	एटा	-	75	2009-10	614.25	594.68	PACFED	75	-	-
24	काशीरामनगर	-	30	2009-10	245.70	238.20	PACFED	30	-	-
25	इलाहाबाद	-	70	2009-10	573.30	570.58	PACFED	70	-	-
26	कौशाम्बी	-	37	2009-10	303.03	303.03	PACFED	37	-	-
27	फतेहपुर	-	50	2009-10	409.50	401.25	PACFED	49	Not Started in one place	court stay
28	प्रतापगढ़	-	40	2009-10	353.20	352.68	PACFED	40	-	-
29	बदायूँ	-	85	2009-10	696.15	696.15	PACFED	85	-	-
30	शाहजहाँपुर	-	50	2009-10	409.50	409.50	PACFED	50	-	-
31	झांसी	-	26	2009-10	223.60	216.41	PACFED	26	-	-
32	जालौन	-	10	2009-10	86.00	82.96	PACFED	10	-	-
33	ललितपुर	-	3	2009-10	25.80	25.80	PACFED	3	-	-
34	चित्रकूट	-	5	2009-10	43.00	42.70	PACFED	5	-	-
35	बांदा	-	17	2009-10	146.20	144.30	PACFED	17	-	-
36	हमीरपुर	-	5	2009-10	43.00	41.68	PACFED	5	-	-
37	फैजाबाद	-	65	2009-10	532.35	519.08	PACFED	65	-	-

Name of State: - Uttar Pradesh

New Construction

Sub Center

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of Sub Centers	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
38	बाराबंकी	-	65	2009-10	532.35	513.18	PACFED	65	-	-
39	अम्बेडकरनगर	-	50	2009-10	409.50	396.60	PACFED	50	-	-
40	बहराइच	-	10	2009-10	81.90	81.90	PACFED	10	-	-
41	श्रावस्ती	-	10	2009-10	81.90	81.90	PACFED	10	-	-
42	गोण्डा	-	100	2009-10	819.00	779.43	PACFED	98	One 80% & Money surrendred in one place	-
43	आजमगढ़	-	65	2009-10	532.35	532.35	PACFED	65	-	-
44	मऊ	-	12	2009-10	98.28	98.28	PACFED	12	-	-
45	गोरखपुर	-	65	2009-10	532.35	529.66	PACFED	65	-	-
46	देवरिया	-	32	2009-10	262.08	258.83	PACFED	32	-	-
47	महराजगंज	-	50	2009-10	409.50	409.50	PACFED	50	-	-
48	पडरौना	-	33	2009-10	270.27	267.99	PACFED	33	-	-
49	कानपुर	-	65	2009-10	532.35	532.35	PACFED	65	-	-
50	औरैया	-	35	2009-10	286.65	286.65	PACFED	35	-	-
51	फर्रुखाबाद	-	8	2009-10	65.52	63.71	PACFED	8	-	-
52	कन्नौज	-	31	2009-10	253.89	244.05	PACFED	31	-	-

Name of State: - Uttar Pradesh

New Construction

Sub Center

Updated on 30-09-16

Sl. No.	District	Block	Name / Nos. of Sub Centers	Date/ Month of work sanction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
53	कानपुर देहात	-	33	2009-10	270.27	270.27	PACFED	33	-	-
54	लखनऊ	-	55	2009-10	450.45	434.74	PACFED	55	-	-
55	खीरी	-	100	2009-10	819.00	819.00	PACFED	100	-	-
56	हरदोई	-	65	2009-10	532.35	456.78	PACFED	65	One 85%	-
57	रायबरेली	-	50	2009-10	441.50	429.62	PACFED	50	-	-
58	सीतापुर	-	104	2009-10	851.76	828.45	PACFED	104	-	-
59	उन्नाव	-	87	2009-10	768.21	701.96	PACFED	87	-	-
60	मेरठ	-	52	2009-10	425.88	408.03	PACFED	52	-	-
61	गाजियाबाद	-	50	2009-10	409.50	398.63	PACFED	50	-	-
62	बागपत	-	27	2009-10	221.13	212.37	PACFED	27	-	-
63	मुरादाबाद	-	85	2009-10	696.15	666.61	PACFED	84	One 25%	court stay
64	बिजनौर	-	50	2009-10	409.50	397.03	PACFED	50	-	-
65	सहारनपुर	-	45	2009-10	368.55	334.49	PACFED	45	-	-
66	मुजफ्फरनगर	-	50	2009-10	409.50	394.75	PACFED	50	-	-
67	मिर्जापुर	-	14	2009-10	114.66	114.66	PACFED	14	-	-
68	संतरविदासनगर	-	7	2009-10	57.33	57.33	PACFED	7	-	-
69	वाराणसी	-	30	2009-10	245.70	245.47	PACFED	30	-	-
70	चन्दौली	-	9	2009-10	73.71	73.71	PACFED	9	-	-
	योग		2908		23999.74	23416.24		2899		