

**Name of State: - Uttar Pradesh**

**New Construction**

**Sub Center**

**Updated on 30-09-16**

Sl. No.	District	Block	Name / Nos. of Sub Centers	Date/Month of work senction	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
1	Sitapur		24	2013-14	244.80	196.37	UPPCL & UPSIDCO	15	5 in progress & 4 not Started	Jun-16
2	Allahabad		73	2013-14	742.80	454.50	RES	40	15 in progress & 18 not Started	Jun-16
3	Kasganj		55	2013-14	565.40	508.26	RES	55		
4	Pilibhit		17	2013-14	174.76	133.48	RES	8	8 in progressd & 1 not Started	Jun-16
5	Faizabad		11	2013-14	110.00	110.00	UPPCL	11		
6	Mahrajganj		35	2013-14	359.80	174.76	UPPCL & UPSIDCO	14	18 work in progress & 3 not Started	Jun-16
7	Farukhabad		4	2013-14	40.00	21.30	PWD	0	All work in progress	Jun-16
8	Hardoi		22	2013-14	220.00	200.00	RES	20	2 work in progress	Jun-16
9	Lakhimpur Khiri		12	2013-14	123.36	92.52	-	5	7 work in progress,	Jun-16
10	Mirzapur		4	2013-14	40.00	24.51	-	0	4 work in progress,	Jun-16
11	Jhansi		2	2013-14	21.60	21.60	PACCFED	2		
12	Banda		1	2013-14	10.80	0.00	-	0	1 Not Started	Jun-16
13	Mahoba		2	2013-14	21.60	10.80	C & DS Jal Nigam	0	2 work in progress	Jun-16
14	Amethi		29	2013-14	325.09	297.20	UPPCL	17	12 work in progress	Jun-16
15	Raibareilly		12	2013-14	134.52	57.08	PACCFAD, RES & UPSIDCO	5	6 work in progress & 1 Not Started	Jun-16

Sl. No.	District	Block	Name / Nos. of Sub Centers	Date/Month of work sention	Financial Progress		Name of Execution Agency	Physical Progress		
					Amt. Sanctioned (Rs in Lakhs)	Expenditure (Rs. In Lakhs)		If Completed- Date/Month of Work Completion	If not completed- Stage of Progress	Tentative date of completion
1	2	3	4	5	6	7	8	9	10	11
16	Chandauli		18	2013-14	180.00	127.06	Departmental	13	2 work in progress & 3 Not Started	Jun-16
17	Azamgarh		8	2013-14	80.00	26.18	PACCFED	0	7 work in progress & 1 Not Started	Jun-16
18	Ballia		9	2013-14	92.52	67.42	PACCFED	0	9 work in progress	Jun-16
19	Gorakhpur		12	2013-14	123.36	121.08	UPPCL	12		
<b>TOTAL</b>					<b>3610.41</b>	<b>2644.12</b>				